



Email: jointsecy@gmail.com

Phone: 03592-203852 (o)

Web: www.sikkimrddd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 11/RM&DD/M

Dated: 17th April, 2013

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for March-2013**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrddd.gov.in). This data forms the basis of the Physical Progress Report which facilitates performance assessment. **As on 31st March, 2013, the top five Blocks in terms of physical progress (based on MIS) are Mangan, Dentam, Khamdong, Martam and Ravangla while the under-performing Blocks are Soreng, Gyalshing, Pakyong, Daramdin, Duga, Regoh, Rakdong Tintek and Yuksom. The detailed MPR prepared block wise is enclosed.**

While the stock material is requisitioned by the RMDD Head Office to STCS, it is directly supplied to the Block Level Stores (BLS). There is a need to keep track of the quantum of stock material supplied block wise, in order to ascertain the adequacy of the stock material supply by STCS and the completeness of MIS data entry in the e-Stores module of the MIS. **Hence, from next month onwards, the Districts need to compile the Block-wise stock material supply status for cement and TMT Bars and provide to RMDD Head Office latest by 5th of the next month in the enclosed format.**

To kick start the process, the status as on 31st March, 2013 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS** is as follows. Of the total 7.41 lakh bags of cement indented, only 2.90 lakh bags of cement (39%) have been supplied till date. Also of the total 8,713 MT of TMT bars indented, only 5,010 MT (58%) has been supplied till date. **This has resulted in a shortfall of 4.51 lakh bags of cement and 3,703 MT of TMT Bars as on date, which is adversely impacting the momentum of the REDRH Project. Of the total advance of Rs 58.29 crore provided to STCS, the quantum of advance settled so far is NIL.**

Yours faithfully,



(Sandeep Tambe)
Special Secretary

Encl: As above

CC:

- 1. Secretary LR&DMD –cum- State Relief Commissioner**
- 2. Secretary RM&DD**
- 3. Related officers of RMDD Head Office** [SS-I, II, CE, AD (Accounts), SE(stores), JS(MGNREGA)]
- 4. MD-STCS** to accelerate the stock material supply and also settle the advances urgently
- 5. All ADC (Dev)s** to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress
- 6. All BDOs** showing slow progress need to accelerate the progress

Format for Reporting Receipt of Stock Material in the Block Level Stores
REPORT AS ON _____

(To be provided by the Districts to RMDD Head Office latest by 10th of next month)

Block	Name of Block		
Material type	Total Qty indented	Total Qty received(MIS)	Actual Qty received
TMT Bar 16 mm (pcs)			
TMT Bar 12 mm (pcs)			
TMT Bar 10 mm (pcs)			
TMT Bar 8 mm (pcs)			
Cement (bags)			

Block	Name of Block		
Material type	Total Qty indented	Total Qty received(MIS)	Actual Qty received
TMT Bar 16 mm (pcs)			
TMT Bar 12 mm (pcs)			
TMT Bar 10 mm (pcs)			
TMT Bar 8 mm (pcs)			
Cement (bags)			

Block	Name of Block		
Material type	Total Qty indented	Total Qty received(MIS)	Actual Qty received
TMT Bar 16 mm (pcs)			
TMT Bar 12 mm (pcs)			
TMT Bar 10 mm (pcs)			
TMT Bar 8 mm (pcs)			
Cement (bags)			

Block	Name of Block		
Material type	Total Qty indented	Total Qty received(MIS)	Actual Qty received
TMT Bar 16 mm (pcs)			
TMT Bar 12 mm (pcs)			
TMT Bar 10 mm (pcs)			
TMT Bar 8 mm (pcs)			
Cement (bags)			