



Email: jointsecy@gmail.com

Phone: 03592-203852 (O)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 16 /RM&DD/REDRH

Dated: 15 /06/2015

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for April 2015**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 30th April 2015, the top five Blocks in terms of physical progress (based on MIS) are Namchi, Melli, Duga, Hee Bermoik and Chungthang while the under-performing Blocks are, Ravangla, Mangan, Soreng, Kabi Tingda and Passingdang. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 30th April 2015 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.32 lakh bags of cement indented, 13.07 lakh bags of cement (98%) have been supplied till date. Also of the total 15017.04 MT of TMT bars indented, 14,69,5.08 MT (97%) has been supplied till date.

Yours faithfully,

Encl: As above

Se Tambe

Commissioner/MGNREGA

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**

Reconstruction of Earthquake Damaged Rural Houses (REDRH)**Project****Physical Progress Report****Status as on 31st April, 2015**

Sl. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	North	Chungthang	544	532	98%
2	North	Mangan	591	569	96%
3	North	Passingdong	448	423	94%
4	North	Kabi-Tingda	417	366	88%
5	East	Gangtok	237	236	100%
6	East	Ranka	213	208	98%
7	East	Rakdong Tintek	447	444	99%
8	East	Martam	303	297	98%
9	East	Duga	95	95	100%
10	East	Khamdong	196	186	95%
11	East	Rhenock	153	151	99%
12	East	Pakyong	173	156	90%
13	East	Regoh	419	419	100%
14	East	Parakha	185	180	97%
15	South	Namchi	260	260	100%
16	South	Melli	192	192	100%
17	South	Namthang	223	207	93%
18	South	Jorethang	181	181	100%
19	South	Ravong	207	182	88%
20	South	Temi- Tarku	258	236	91%
21	South	Sikkip	153	133	87%
22	South	Yangyang	237	225	95%
23	West	Dentam	351	344	98%
24	West	Hee-Bermiok	108	108	100%
25	West	Yuksom	471	451	96%
26	West	Gyalshing	224	221	99%
27	West	Daramdin	121	118	98%
28	West	Soreng	436	363	83%
29	West	Kaluk	129	121	94%
	Total		7972	7604	95%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 30th April 2015

Sl. No	ADC	Block	No. Of Houses Sanctioned	Stage 1 Below Plinth	Stage2 Plinth Level	Stage3 Roof Complete	Stage4 House Completed	Stage5 Handed to Beneficiary	Physical Progress %wise
1	Chungthang	Chungthang	544	12	118	129	92	193	82%
		Total	544	12	118	129	92	193	82%
2	Mangan	Mangan	591	22	172	196	3	198	74%
		Passingdong	448	25	116	151	7	149	74%
		Kabi-Tingda	417	51	132	115	0	119	68%
		Total	1456	98	420	462	10	466	73%
3	Gangtok	Gangtok	237	1	73	36	4	123	80%
		Ranka	213	5	42	15	51	100	87%
		Rakdong Tintek	447	3	103	115	50	176	82%
		Martam	303	6	61	51	32	153	84%
		Duga	95	0	7	13	15	60	93%
		Khamdong	196	10	23	49	20	94	84%
Total	1491	25	309	279	172	706	84%		
4	Pakyong	Rhenock	153	2	22	26	6	97	88%
		Pakyong	173	17	8	30	19	99	86%
		Regoh	419	0	140	77	1	201	79%
		Parakha	185	5	28	23	6	123	87%
Total	930	24	198	156	32	520	83%		
5	Namchi	Namchi	260	0	13	35	40	172	94%
		Melli	192	0	3	41	0	148	94%
		Namthang	223	16	29	44	27	107	83%
		Jorethang	181	0	18	81	2	80	84%
Total	856	16	63	201	69	507	89%		
6	Ravong	Ravong	207	25	22	64	21	75	78%
		Temi- Tarku	258	22	20	89	10	117	81%
		Sikkip	153	20	17	60	5	51	75%
		Yangyang	237	12	41	109	0	75	76%
Total	855	79	100	322	36	318	78%		
7	Gyalsing	Dentam	351	7	61	70	20	193	85%
		Hee-Bermiok	108	0	4	8	39	57	96%
		Yuksom	471	20	104	120	101	126	79%
		Gyalshing	224	3	23	68	11	119	86%
Total	1154	30	192	266	171	495	84%		
8	Soreng	Daramdin	121	3	9	32	3	74	88%
		Soreng	436	73	109	80	96	78	70%
		Kaluk	129	8	11	61	0	49	79%
Total	686	84	129	173	99	201	75%		
GRAND TOTAL			7972	368	1529	1988	681	3406	81%

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**
(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 30th April, 2015

A. TMT Bars (16mm)							
Sl. No	District	Block	Quantity Indented	Total Quantity Received as per reconciliation	TOTAL SUPPLIED TIL 30TH APRIL		TOTAL SUPPLIED
					SIMFED	STCS	
1	North	Kabi Tingda	13,050	13,050	0	0	13,050
2	North	Mangan	12,105	11,638	0	468	12,106
3	North	Chungthang	13,673	12,586	263	1080	13,929
4	North	Passingdang	11,693	11,104	0	586	11,690
5	East	Duga	3,372	3,002	0	371	3,373
6	East	Pakyong	5,305	5,260	0	42	5,302
7	East	Rhenock	3,905	3,612	93	0	3,705
8	East	Regoh	7,700	6,700	0	1333	8,033
9	East	Gangtok	4,650	4,296	0	355	4,651
10	East	Parkha	5,664	5,664	0	0	5,664
11	East	Ranka	4,443	3,596	0	784	4,380
12	East	Martam	6,926	6,926	0	0	6,926
13	East	Khamdong	4,996	4,996	0	0	4,996
14	East	Rakdong Tintek	4,934	4,860	0	0	4,860
15	South	Yangang	3,884	3,884	0	0	3,884
16	South	Ravangla	4,153	4,124	0	0	4,124
17	South	Temi Tarku	5,736	5,736	0	0	5,736
18	South	Namthang	4,580	4,580	0	0	4,580
19	South	Melli	4,437	4,373	0	57	4,430
20	South	Namchi	4,545	3,984	306	245	4,535
21	South	Jorethang	3,196	3,024	106	173	3,303
22	South	Sikip	2,770	2,567	101	203	2,871
23	West	Yuksom	7,087	6,624	0	453	7,077
24	West	Gyalshing	6,354	5,932	0	422	6,354
25	West	Dentam	5,431	5,092	0	338	5,430
26	West	Hee Bermiok	2,604	2,604	0	0	2,604
27	West	Kaluk	3,905	3,668	0	235	3,903
28	West	Soreng	6,743	6,743	0	0	6,743
29	West	Daramdin	3,161	2,380	0	758	3,138
		Total	171,002	162,605			171,377

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

A. TMT Bars (12mm)

Status as on 30th April, 2015

Sl. No	District	Block	Quantity Indented	Total Quantity Received as per reconciliation	TOTAL SUPPLIED TIL 30TH APRIL		TOTAL SUPPLIED
					SIMFED	STCS	
1	North	Kabi Tingda	12,770	12,562	291	0	12,853
2	North	Mangan	14,100	12,883	548	1217	14,648
3	North	Chungthang	16,919	16,658	274	0	16,932
4	North	Passingdang	15,847	15,402	367	441	16,210
5	East	Duga	3,627	3,627	0	0	3,627
6	East	Pakyong	6,695	6,695	0	0	6,695
7	East	Rhenock	4,511	4,511	223	0	4,734
8	East	Regoh	10,127	10,127	0	0	10,127
9	East	Gangtok	7,523	7,523	0	0	7,523
10	East	Parkha	6,567	6,567	0	0	6,567
11	East	Ranka	4,436	4,436	0	0	4,436
12	East	Martam	9,136	9,136	0	0	9,136
13	East	Khamdong	6,825	5,875	0	954	6,829
14	East	Rakdong Tintek	6,277	6,277	0	0	6,277
15	South	Yangang	4,940	4,940	0	0	4,940
16	South	Ravangla	4,597	4,588	0	0	4,588
17	South	Temi Tarku	7,574	7,574	0	0	7,574
18	South	Namthang	5,289	5,271	0	0	5,271
19	South	Melli	5,094	5,049	294	39	5,382
20	South	Namchi	5,192	5,004	178	0	5,182
21	South	Jorethang	4,142	4,142	0	0	4,142
22	South	Sikip	3,202	3,073	256	128	3,457
23	West	Yuksom	8,858	8,477	0	380	8,857
24	West	Gyalshing	7,697	7,604	0	0	7,604
25	West	Dentam	6,579	6,020	0	567	6,587
26	West	Hee Martam	2,881	2,881	0	0	2,881
27	West	Kaluk	4,706	4,298	0	396	4,694
28	West	Soreng	8,839	8,839	0	0	8,839
29	West	Daramdin	3,182	3,182	0	0	3,182
		Total	208,132	203,221			209,774

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

A. TMT Bars (10mm)

Status as on 30th April, 2015

Sl. No	District	Block	Quantity Indented	Total Quantity Received as per reconciliation	TOTAL SUPPLIED TIL 30TH APRIL		TOTAL SUPPLIED
					SIMFED	STCS	
1	North	Kabi Tingda	42,918	41,786	670	0	42,456
2	North	Mangan	47,058	44,576	0	2482	47,058
3	North	Chungthang	54,449	40,316	1604	6921	48,841
4	North	Passingdang	52,593	26,075	274	19157	45,506
5	East	Duga	13,110	11,104	0	1764	12,868
6	East	Pakyong	23,359	17,497	0	2646	20,143
7	East	Rhenock	15,180	13,994	1000	0	14,994
8	East	Regoh	35,052	23,580	0	8296	31,876
9	East	Gangtok	18,078	13,415	0	3207	16,622
10	East	Parkha	19,283	19,283	0	0	19,283
11	East	Ranka	18,906	15,161	0	2042	17,203
12	East	Martam	26,358	25,364	0	0	25,364
13	East	Khamdong	16,400	16,400	0	0	16,400
14	East	Tintek	19,182	19,168	0	0	19,168
15	South	Yangang	16,733	15,440	1529	1291	18,260
16	South	Ravangla	15,335	14,565	761	0	15,326
17	South	Temi Tarku	19,128	19,128	0	0	19,128
18	South	Namthang	18,420	18,420	0	0	18,420
19	South	Melli	17,250	17,089	0	157	17,246
20	South	Namchi	16,962	15,860	690	426	16,976
21	South	Jorethang	12,564	12,339	253	225	12,817
22	South	Sikip	10,773	10,220	388	552	11,160
23	West	Yuksom	29,174	20,244	0	4902	25,146
24	West	Gyalshing	24,702	22,924	0	1769	24,693
25	West	Dentam	21,114	18,768	0	1055	19,823
26	West	Hee Martam	8,500	8,500	0	0	8,500
27	West	Kaluk	15,180	12,090	0	1623	13,713
28	West	Soreng	26,082	24,059	0	1362	25,421
29	West	Daramdin	12,420	9,470	0	2092	11,562
		Total	666,263	566,835			635,973

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

STCS and SIMFED Stock Material Supply Report

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 30th April, 2015

A. TMT Bars (8mm)

Sl. No	District	Block	Quantity Indented	Total Quantity Received as per reconciliation	TOTAL SUPPLIED TIL 30TH APRIL		TOTAL SUPPLIED
					SIMFED	STCS	
1	North	Kabi Tingda	29,315	29,315	0	0	29,315
2	North	Mangan	32,407	32,407	0	0	32,407
3	North	Chungthang	33,798	32,454	1455	0	33,909
4	North	Passingdang	31,798	30,298	823	0	31,121
5	East	Duga	11,611	11,611	0	0	11,611
6	East	Pakyong	13,441	13,441	0	0	13,441
7	East	Rhenock	10,064	10,064	506	0	10,570
8	East	Regoh	20,572	20,572	0	0	20,572
9	East	Gangtok	17,985	17,985	0	0	17,985
10	East	Parkha	13,509	13,509	0	0	13,509
11	East	Ranka	9,563	9,563	0	0	9,563
12	East	Martam	22,292	22,292	0	0	22,292
13	East	Khamdong	14,468	14,468	0	0	14,468
14	East	Rakdong Tintek	13,313	13,313	0	0	13,313
15	South	Yangang	11,949	11,949	0	0	11,949
16	South	Ravangla	10,227	10,227	0	0	10,227
17	South	Temi Tarku	14,572	14,572	0	0	14,572
18	South	Namthang	11,561	11,561	0	0	11,561
19	South	Melli	11,564	11,562	0	0	11,562
20	South	Namchi	12,506	12,506	0	0	12,506
21	South	Jorethang	8,813	8,813	0	0	8,813
22	South	Sikip	7,726	7,726	0	0	7,726
23	West	Yuksom	19,446	17,622	0	0	17,622
24	West	Gyalshing	16,643	15,974	0	0	15,974
25	West	Dentam	14,382	14,344	0	0	14,344
26	West	Hee Martam	6,216	6,216	0	0	6,216
27	West	Kaluk	10,340	10,323	0	0	10,323
28	West	Soreng	18,935	18,935	0	0	18,935
29	West	Daramdin	7,291	5,978	0	0	5,978
		Total	456,307	449,600			452,384

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 30th April, 2015

B. Cement							
Sl. No	District	Block	Quantity Indented	Total Quantity Received as per reconciliation	TOTAL SUPPLIED TIL 30TH APRIL		TOTAL SUPPLIED
			Bags		SIMFED	STCS	
1	North	Kabi Tingda	73,340	68,340	6000	3650	77,990
2	North	Mangan	94,200	79,200	5700	9200	94,100
3	North	Chungthang	102,772	82,772	5000	19400	107,172
4	North	Passingdang	85,200	65,200	8800	13870	87,870
5	East	Duga	28,500	24,951	0	1600	26,551
6	East	Pakyong	48,700	38,700	0	4200	42,900
7	East	Rhenock	33,000	26,200	1000	1800	29,000
8	East	Regoh	71,800	61,800	0	7700	69,500
9	East	Gangtok	46,780	46,780	0	0	46,780
10	East	Parkha	40,684	38,184	0	1000	39,184
11	East	Ranka	32,645	29,895	0	2750	32,645
12	East	Martam	53,680	50,680	0	2200	52,880
13	East	Khamdong	38,093	35,593	0	1000	36,593
14	East	Rakdong	41,700	39,717	0	1800	41,517
15	South	Yangang	33,900	29,792	3360	1600	34,752
16	South	Ravangla	32,100	29,755	1900	800	32,455
17	South	Temi Tarku	38,100	36,800	2800	600	40,200
18	South	Namthang	33,900	30,494	1800	1400	33,694
19	South	Melli	33,500	30,800	2200	2800	35,800
20	South	Namchi	40,500	30,400	3480	2600	36,480
21	South	Jorethang	26,220	24,697	1330	920	26,947
22	South	Sikip	21,300	18,200	600	2200	21,000
23	West	Yuksom	58,000	48,000	0	5600	53,600
24	West	Gyalshing	52,796	42,796	0	4000	46,796
25	West	Dentam	45,900	40,393	0	1000	41,393
26	West	Hee Martam	18,000	16,800	0	1200	18,000
27	West	Kaluk	29,147	24,147	0	3600	27,747
28	West	Soreng	52,795	42,795	0	8000	50,795
29	West	Daramdin	25,100	21,600	0	1400	23,000
		Total	1,332,352	1,155,481			1,307,341