



Email: jointsecy@gmail.com

Phone: 03592-203852 (O)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 767 /RM&DD/M

Dated: 26/03/2014

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for February' 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 28th February' 2014, the top five Blocks in terms of physical progress (based on MIS) are Mangan, Passingdong, Duga, Gyalshing, and Hee Martam while the under-performing Blocks are Temi Tarku, Yangyang and Rakdong Tintek. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 28th February' 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.505 lakh bags of cement indented, 10.68 lakh bags of cement (79%) have been supplied till date. Also of the total 13953.80 MT of TMT bars indented, 11296.80 MT (81%) has been supplied till date.

The stock material data entry in the MIS for the following blocks namely Rakdong-Tintek, Yangang, Chungthang, Temi Tarku, Martam(East), Khamdong, Parakha and Pakyong, is lagging and needs to be improved at the earliest.

Yours faithfully,

Encl: As above

SeTombe

**Spl. Secretary cum PD-MGNREGA
Rural Management & Dev. Deptt.
Govt. of Sikkim, Gangtok**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 28th Feburary, 2014

Sl No	District	Blocks	STAGE I Beneficiaries finalized	STAGE II Plinth level Complete	STAGE III Roof complete	STAGE IV House complete	STAGE V Handing over house to beneficiary	Total Houses completed plinth level
1	North	Chungthang	547	255	124	6	71	456
2	North	Mangan	588	118	148	8	52	326
3	North	Kabi- Tingda	417	51	107	1	17	176
4	North	Passingdong	448	88	81	1	20	190
5	East	Gangtok	311	25	35	10	29	99
6	East	Pakyong	171	24	86	8	13	131
7	East	Duga	95	17	46	1	19	83
8	East	Rhenock	140	2	14	1	50	67
9	East	Regoh	395	56	77	9	53	195
10	East	Ranka	213	36	18	70	32	156
11	East	Khamdong	196	42	37	4	32	115
12	East	Rakdong Tintek	429	48	62	31	38	179
13	East	Parakha	164	27	17	25	58	127
14	East	Martam	307	100	80	2	41	223
15	South	Namchi	260	49	32	1	61	143
16	South	Ravangla	207	8	50	1	42	101
17	South	Yangang	237	26	59	9	25	119
18	South	Temi Tarku	258	29	53	8	38	128
19	South	Melli	192	74	33	22	36	165
20	South	Sikkip	153	53	25	1	21	100
21	South	Namthang	223	17	34	14	58	123
22	South	Jorethang	181	68	45	1	33	147
23	West	Gyalshing	224	30	72	7	41	150
24	West	Soreng	435	47	57	10	15	129
25	West	Yuksom	472	57	61	37	28	183
26	West	Dentam	350	35	33	3	81	152
27	West	Kaluk	129	41	46	8	15	110
28	West	Daramdin	122	22	20	0	24	66
29	West	Hee-Bermiok	108	10	15	13	13	51
		Total	7972	1455	1567	312	1056	4390

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project**Physical Progress Report****Status as on 28th February, 2014**

S. No	District	Block	Number of houses completed plinth level
1	West	Hee Martam	51
2	West	Daramdin	66
3	East	Rhenock	67
4	East	Duga	83
5	East	Gangtok	99
6	South	Sikip	100
7	South	Ravangla	101
8	West	Kaluk	110
9	East	Khamdong	115
10	South	Yangang	119
11	South	Namthang	123
12	East	Parkha	127
13	South	Temi Tarku	128
14	West	Soreng	129
15	East	Pakyong	131
16	South	Namchi	143
17	South	Jorethang	147
18	West	Gyalshing	150
19	West	Dentam	152
20	East	Ranka	156
21	South	Melli	165
22	North	Kabi Tingda	176
23	East	Rakdong Tintek	179
24	West	Yuksom	183
25	North	Passingdang	190
26	East	Regoh	195
27	East	Martam	223
28	North	Mangan	326
29	North	Chungthang	456
Total			4390

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

Status as on 28th Feburary, 2014

A. TMT Bars (16mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	12,947	12,876
2	North	Mangan	18,155	13,043
3	North	Chungthang	16,000	12,256
4	North	Passingdang	11,578	10,043
5	East	Duga	3,353	3,002
6	East	Pakyong	5,668	5,260
7	East	Rhenock	4,170	3,018
8	East	Regoh	9,047	6,484
9	East	Gangtok	5,829	4,826
10	East	Parkha	5,667	5,668
11	East	Ranka	4,095	4,336
12	East	Martam	8,248	6,926
13	East	Khamdong	6,850	4,996
14	East	Rakdong Tintek	6,746	9,416
15	South	Yangang	4,321	3,884
16	South	Ravangla	5,517	4,124
17	South	Temi Tarku	5,795	3,944
18	South	Namthang	4,705	4,580
19	South	Melli	4,438	3,929
20	South	Namchi	3,834	3,984
21	South	Jorethang	3,586	3,024
22	South	Sikip	2,556	2,567
23	West	Yuksom	11,558	6,624
24	West	Gyalshing	6,958	5,472
25	West	Dentam	6,582	5,098
26	West	Hee Martam	2,441	1,844
27	West	Kaluk	3,956	3,668
28	West	Soreng	6,898	6,799
29	West	Daramdin	2,911	2,380
		Total	1,94,409	1,64,071

**Reconstruction of Earthquake Damaged Rural Houses (REDRH)
Project**

STCS and SIMFED Stock Material Supply Report

Status as on 28th February, 2014

A. TMT Bars (12mm)

Sl. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	15,886	13,253
2	North	Mangan	18,155	12,883
3	North	Chungthang	19,997	15,565
4	North	Passingdang	15,438	13,290
5	East	Duga	4,045	3,627
6	East	Pakyong	7,136	6,695
7	East	Rhenock	4,921	4,183
8	East	Regoh	11,699	9,194
9	East	Gangtok	7,252	8,268
10	East	Parkha	9,056	6,567
11	East	Ranka	4,956	4,604
12	East	Martam	10,456	9,136
13	East	Khamdong	8,296	7,292
14	East	Rakdong Tintek	8,147	12,082
15	South	Yangang	5,156	4,940
16	South	Ravangla	7,803	4,496
17	South	Temi Tarku	6,724	6,726
18	South	Namthang	5,637	5,271
19	South	Melli	5,550	4,713
20	South	Namchi	4,278	5,004
21	South	Jorethang	4,343	3,876
22	South	Sikip	3,135	3,073
23	West	Yuksom	16,454	8,477
24	West	Gyalshing	8,428	7,604
25	West	Dentam	9,245	5,173
26	West	Hee Martam	2,913	2,881
27	West	Kaluk	5,059	4,298
28	West	Soreng	8,845	8,237
29	West	Daramdin	3,524	3,182
		Total	2,42,534	2,04,590

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report
Status as on 28th Feburary, 2014

A. TMT Bars (10mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	57,546	39,686
2	North	Mangan	59,730	44,577
3	North	Chungthang	57,305	37,443
4	North	Passingdang	34,768	23,196
5	East	Duga	13,068	11,104
6	East	Pakyong	18,020	17,497
7	East	Rhenock	17,056	12,501
8	East	Regoh	37,340	20,849
9	East	Gangtok	18,214	14,628
10	East	Parkha	20,147	19,283
11	East	Ranka	16,977	13,961
12	East	Martam	33,810	25,384
13	East	Khamdong	26,630	16,060
14	East	Rakdong Tintek	25,253	19,168
15	South	Yangang	13,128	15,430
16	South	Ravangla	16,483	13,358
17	South	Temi Tarku	19,976	13,060
18	South	Namthang	20,838	18,420
19	South	Melli	17,464	14,800
20	South	Namchi	14,904	14,560
21	South	Jorethang	13,938	11,010
22	South	Sikip	9,936	10,220
23	West	Yuksom	44,740	20,244
24	West	Gyalshing	27,048	21,156
25	West	Dentam	23,485	17,438
26	West	Hee Martam	10,350	5,890
27	West	Kaluk	17,478	12,090
28	West	Soreng	24,802	24,685
29	West	Daramdin	11,316	9,470
		Total	7,21,750	5,37,168

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report
Status as on 28th Feburary, 2014

A. TMT Bars (8mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	34,623	28,015
2	North	Mangan	36,293	32,407
3	North	Chungthang	42,399	29,304
4	North	Passingdang	31,430	26,476
5	East	Duga	8,084	8,930
6	East	Pakyong	14,483	13,441
7	East	Rhenock	10,341	9,470
8	East	Regoh	26,120	17,518
9	East	Gangtok	11,922	19,132
10	East	Parkha	14,209	13,509
11	East	Ranka	10,864	9,705
12	East	Martam	20,740	22,292
13	East	Khamdong	18,136	14,974
14	East	Rakdong Tintek	15,596	13,313
15	South	Yangang	11,452	11,885
16	South	Ravangla	17,243	10,227
17	South	Temi Tarku	14,614	10,938
18	South	Namthang	12,315	11,561
19	South	Melli	11,058	11,370
20	South	Namchi	10,152	12,506
21	South	Jorethang	9,670	8,328
22	South	Sikip	6,768	7,726
23	West	Yuksom	31,971	17,622
24	West	Gyalshing	15,511	15,560
25	West	Dentam	14,719	13,096
26	West	Hee Martam	6,211	5,192
27	West	Kaluk	10,702	10,224
28	West	Soreng	18,989	17,141
29	West	Daramdin	6,956	5,978
Total			4,93,571	4,27,840

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED
Status as on 28th February, 2014

B. Cement

S. No	District	Block	Quantity Indented	Quantity Supplied
			Bags	Bags
1	North	Kabi Tingda	1,01,100	60,550
2	North	Mangan	1,00,000	77,000
3	North	Chungthang	1,10,600	75,000
4	North	Passingdang	69,000	55,000
5	East	Duga	28,500	23,355
6	East	Pakyong	38,820	35,700
7	East	Rhenock	20,400	24,800
8	East	Regoh	68,800	51,600
9	East	Gangtok	37,400	37,971
10	East	Parkha	23,600	33,000
11	East	Ranka	34,500	29,195
12	East	Martam	73,100	47,280
13	East	Khamdong	57,900	32,598
14	East	Rakdong Tintek	45,200	67,206
15	South	Yangang	24,960	28,192
16	South	Ravangla	26,800	25,755
17	South	Temi Tarku	47,300	30,000
18	South	Namthang	46,900	30,051
19	South	Melli	30,950	27,800
20	South	Namchi	22,400	28,200
21	South	Jorethang	30,300	23,898
22	South	Sikip	15,000	15,200
23	West	Yuksom	97,900	47,000
24	West	Gyalshing	58,800	36,196
25	West	Dentam	25,000	36,984
26	West	Hee Martam	9,800	15,600
27	West	Kaluk	26,853	22,347
28	West	Soreng	54,100	30,200
29	West	Daramdin	24,600	20,947
Total			13,50,583	10,68,625