



Email: jointsecy@gmail.com

Phone: 03592-203852 (O)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 05 /RM&DD/REDRH

Dated: 30/08/2014

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for July 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31st July 2014, the top five Blocks in terms of physical progress (based on MIS) are Duga, Melli, Hee Bermoik, Jorethang and Chungthang while the under-performing Blocks are, Ravangla, Soreng, Sikip, Temi-Tarku and Mangan. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 31st July 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 14.43 lakh bags of cement indented, 11.92 lakh bags of cement (83%) have been supplied till date. Also of the total 14470.31 MT of TMT bars indented, 11915.11 MT (82%) has been supplied till date.

Yours faithfully,

Encl: As above

SeTambe
**Spl. Secretary cum PD-MGNREGA
Rural Management & Dev. Deptt.
Govt. of Sikkim, Gangtok**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project**Physical Progress Report****Status as on 31st July, 2014**

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	East	Duga	95	93	98%
2	South	Melli	192	188	98%
3	West	Hee Berniok	108	105	97%
4	South	Jorethang	181	175	97%
5	North	Chungthang	546	510	93%
6	West	Kaluk	128	116	91%
7	South	Namchi	260	232	89%
8	East	Regoh	419	368	88%
9	North	Kabi Tingda	417	365	88%
10	West	Yuksom	472	411	87%
11	East	Rakdong Tintek	446	385	86%
12	East	Khamdong	196	169	86%
13	East	Martam	309	265	86%
14	East	Pakyong	171	144	84%
15	East	Rhenock	153	126	82%
16	East	Ranka	213	174	82%
17	West	Dentam	351	283	81%
18	East	Gangtok	234	187	80%
19	West	Daramdin	122	97	80%
20	West	Gyalshing	223	176	79%
21	East	Parkha	185	145	78%
22	South	Namthang	223	173	78%
23	South	Yangang	237	179	76%
24	North	Passingdang	448	321	72%
25	North	Mangan	589	409	69%
26	South	Temi Tarku	258	179	69%
27	South	Sikip	153	105	69%
28	West	Soreng	436	289	66%
29	South	Ravangla	207	137	66%
		Total	7972	6506	82%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 31st July, 2014

Sl No	District	Blocks	STAGE I Beneficiaries finalized	STAGE II Plinth level Complete	STAGE III Roof complete	STAGE IV House complete	STAGE V Handing over house to beneficiary	Total Houses completed plinth level
1	North	Chungthang	546	214	90	119	87	510
2	North	Mangan	589	160	171	17	61	409
3	North	Kabi- Tingda	417	148	177	1	39	365
4	North	Passingdong	448	123	142	14	42	321
5	East	Gangtok	234	79	48	5	55	187
6	East	Pakyong	171	22	88	2	32	144
7	East	Duga	95	6	17	30	40	93
8	East	Rhenock	153	30	38	0	58	126
9	East	Regoh	419	187	56	5	120	368
10	East	Ranka	213	25	18	66	65	174
11	East	Khamdong	196	72	46	7	44	169
12	East	Rakdong Tintek	446	218	52	39	76	385
13	East	Parakha	185	30	24	16	75	145
14	East	Martam	309	98	86	12	69	265
15	South	Namchi	260	45	70	29	88	232
16	South	Ravangla	207	29	50	1	57	137
17	South	Yangang	237	47	87	5	40	179
18	South	Temi Tarku	258	50	75	2	52	179
19	South	Melli	192	34	66	40	48	188
20	South	Sikkip	153	32	45	0	28	105
21	South	Namthang	223	47	50	16	60	173
22	South	Jorethang	181	61	67	0	47	175
23	West	Gyalshing	223	26	89	7	54	176
24	West	Soreng	436	132	101	27	29	289
25	West	Yuksom	472	166	148	36	61	411
26	West	Dentam	351	84	58	27	114	283
27	West	Kaluk	128	32	56	5	23	116
28	West	Daramdin	122	14	41	0	42	97
29	West	Hee-Bermiok	108	12	15	52	26	105
		Total	7972	2223	2071	580	1632	6506

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

Status as on 31st July, 2014

A. TMT Bars (16mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	12,947	13,050
2	North	Mangan	15,968	12,106
3	North	Chungthang	16,700	13,146
4	North	Passingdang	13,703	11,157
5	East	Duga	3,353	3,275
6	East	Pakyong	5,946	5,302
7	East	Rhenock	4,170	3,874
8	East	Regoh	10,747	7,252
9	East	Gangtok	7,829	4,651
10	East	Parkha	4,897	5,664
11	East	Ranka	4,295	3,863
12	East	Martam	8,248	6,926
13	East	Khamdong	6,850	4,996
14	East	Rakdong Tintek	7,146	4,860
15	South	Yangang	4,521	3,884
16	South	Ravangla	5,517	4,124
17	South	Temi Tarku	5,795	5,736
18	South	Namthang	4,705	4,580
19	South	Melli	4,638	4,373
20	South	Namchi	4,034	3,984
21	South	Jorethang	3,736	3,024
22	South	Sikip	2,656	2,770
23	West	Yuksom	11,558	6,988
24	West	Gyalshing	7,658	6,199
25	West	Dentam	6,582	5,430
26	West	Hee Bermiok	2,441	2,604
27	West	Kaluk	3,956	3,903
28	West	Soreng	6,998	6,743
29	West	Daramdin	2,911	2,906
		Total	2,00,505	1,67,370

**Reconstruction of Earthquake Damaged Rural Houses (REDRH)
Project
STCS and SIMFED Stock Material Supply Report
Status as on 31st July, 2014**

A. TMT Bars (12mm)

Sl. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	15,886	12,562
2	North	Mangan	19,025	14,100
3	North	Chunghang	20,197	16,658
4	North	Passingdang	16,598	15,843
5	East	Duga	4,445	3,627
6	East	Pakyong	7,149	6,695
7	East	Rhenock	4,921	4,511
8	East	Regoh	13,199	10,127
9	East	Gangtok	9,033	7,523
10	East	Parkha	9,056	6,567
11	East	Ranka	5,276	4,436
12	East	Martam	10,456	9,136
13	East	Khamdong	8,296	6,829
14	East	Rakdong Tintek	8,147	6,277
15	South	Yangang	5,356	4,940
16	South	Ravangla	7,908	4,588
17	South	Temi Tarku	6,724	7,574
18	South	Namthang	5,637	5,271
19	South	Melli	5,800	5,049
20	South	Namchi	4,378	5,004
21	South	Jorethang	4,343	4,142
22	South	Sikip	3,285	3,201
23	West	Yuksom	16,454	8,857
24	West	Gyalshing	8,678	7,604
25	West	Dentam	9,245	6,587
26	West	Hee Martam	2,913	2,881
27	West	Kaluk	5,059	4,298
28	West	Soreng	8,845	8,339
29	West	Daramdin	3,524	3,182
		Total	2,49,833	2,06,408

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report
Status as on 31st July, 2014

A. TMT Bars (10mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	57,546	41,786
2	North	Mangan	60,730	47,058
3	North	Chungthang	59,305	41,748
4	North	Passingdang	42,528	33,427
5	East	Duga	14,574	11,780
6	East	Pakyong	20,020	18,792
7	East	Rhenock	18,003	14,670
8	East	Regoh	41,840	26,297
9	East	Gangtok	21,214	15,281
10	East	Parkha	18,079	19,283
11	East	Ranka	17,227	17,203
12	East	Martam	35,110	25,364
13	East	Khamdong	27,130	16,400
14	East	Rakdong Tintek	25,253	19,168
15	South	Yangang	13,628	16,731
16	South	Ravangla	17,864	14,565
17	South	Temi Tarku	19,976	19,128
18	South	Namthang	20,838	18,420
19	South	Melli	18,264	17,089
20	South	Namchi	17,105	15,860
21	South	Jorethang	14,238	12,339
22	South	Sikip	10,236	10,772
23	West	Yuksom	44,740	21,239
24	West	Gyalshing	30,548	23,597
25	West	Dentam	23,485	19,823
26	West	Hee Martam	10,350	8,500
27	West	Kaluk	18,828	12,898
28	West	Soreng	25,652	25,421
29	West	Daramdin	11,316	10,821
		Total	7,55,627	5,95,460

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report
Status as on 31st July, 2014

A. TMT Bars (8mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	34,623	29,315
2	North	Mangan	36,293	32,407
3	North	Chungthang	44,399	32,454
4	North	Passingdang	36,284	30,298
5	East	Duga	8,084	11,611
6	East	Pakyong	15,664	13,441
7	East	Rhenock	10,497	10,064
8	East	Regoh	30,120	20,572
9	East	Gangtok	14,922	17,985
10	East	Parkha	13,285	13,509
11	East	Ranka	11,064	9,563
12	East	Martam	20,740	22,292
13	East	Khamdong	18,136	14,974
14	East	Rakdong Tintek	15,596	13,313
15	South	Yangang	11,452	11,949
16	South	Ravangla	17,243	10,227
17	South	Temi Tarku	14,614	14,572
18	South	Namthang	12,315	11,561
19	South	Melli	11,149	11,562
20	South	Namchi	10,152	12,506
21	South	Jorethang	9,670	8,813
22	South	Sikip	6,768	7,726
23	West	Yuksom	31,971	17,622
24	West	Gyalshing	16,211	15,974
25	West	Dentam	14,719	14,344
26	West	Hee Martam	6,211	6,216
27	West	Kaluk	10,702	10,323
28	West	Soreng	18,989	18,935
29	West	Daramdin	6,956	5,978
		Total	5,08,829	4,50,106

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED
Status as on 31st July, 2014

B. Cement

S. No	District	Block	Quantity	Quantity
			Indented	Supplied
			Bags	Bags
1	North	Kabi Tingda	1,01,100	70,540
2	North	Mangan	1,00,000	83,400
3	North	Chungthang	1,15,600	87,172
4	North	Passingdang	79,000	69,200
5	East	Duga	31,500	25,751
6	East	Pakyong	43,820	39,500
7	East	Rhenock	27,400	26,400
8	East	Regoh	73,800	66,200
9	East	Gangtok	42,400	46,780
10	East	Parkha	33,600	38,184
11	East	Ranka	39,500	29,895
12	East	Martam	73,100	51,280
13	East	Khamdong	60,900	36,593
14	East	Rakdong Tintek	50,200	41,117
15	South	Yangang	24,960	30,392
16	South	Ravangla	29,600	30,555
17	South	Temi Tarku	47,300	37,400
18	South	Namthang	46,900	31,094
19	South	Melli	35,950	32,400
20	South	Namchi	24,900	30,800
21	South	Jorethang	30,300	25,097
22	South	Sikip	21,800	18,800
23	West	Yuksom	97,900	50,000
24	West	Gyalshing	63,800	43,996
25	West	Dentam	25,000	40,793
26	West	Hee Martam	10,800	17,000
27	West	Kaluk	26,853	25,347
28	West	Soreng	61,100	44,195
29	West	Daramdin	24,600	22,000
		Total	14,43,683	11,91,881