



**Email:** jointsecy@gmail.com

**Phone:** 03592-203852 (o)

**Web:** www.sikkimrmdm.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT  
GOVERNMENT OF SIKKIM  
GANGTOK**

**Ref No: 38/RM&DD/M**

**Dated: 13/05/2013**

**To,**

**All District Collectors –cum-  
Head of District level committee of REDRH Project,  
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material  
Supply for April 2013**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmdm.gov.in). This data forms the basis of the Physical Progress Report which facilitates performance assessment. **As on 30<sup>th</sup> April, 2013, the top five Blocks in terms of physical progress (based on MIS) are Chungthang, Mangan, Ranka, Dentam and Khamdong while the under-performing Blocks are Regoh, Hee martam, Daramdin, Yuksom and Yangang. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 30<sup>th</sup> April, 2013 has been compiled by RMDD head office and is enclosed. In future, the data entry of the stock material received and issued in the MIS will be directly used for progress reporting. **The status of stock material supply by STCS is as follows. Of the total 8.03 lakh bags of cement indented, only 3.92 lakh bags of cement (48%) have been supplied till date. Also of the total 9097.38 MT of TMT bars indented, 5867.40 MT (64%) has been supplied till date. This has resulted in a shortfall of 4.11 lakh bags of cement and 3229.98 MT of TMT Bars as on date which is adversely impacting the momentum of the**

**REDRH Project. Of the total advance of Rs 58.29 crore provided to STCS, the quantum of advance settled so far is NIL.**

Yours faithfully,



(Sandeep Tambe)  
**Special Secretary**

**Encl: As above**

**CC:**

- 1. Secretary LR&DMD –cum- State Relief Commissioner**
- 2. Secretary RM&DD**
- 3. Related officers of RMDD Head Office [SS-I, II, CE, AD (Accounts), SE(stores), JS(MGNREGA)]**
- 4. MD-STCS** to accelerate the stock material supply and also settle the advances urgently
- 5. All ADC (Dev)s** to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress
- 6. All BDOs** showing slow progress need to accelerate the progress