

RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT GOVERNMENT OF SIKKIM GANGTOK

Ref No: 56/RM&DD/M

Dated: 11/06/2013

To,

All District Collectors –cum-Head of District level committee of REDRH Project, Government of Sikkim

Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material Supply for May 2013

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmdd.gov.in). This data forms the basis of the Physical Progress Report which facilitates performance assessment. As on 31st May, 2013, the top five Blocks in terms of physical progress (based on MIS) are Regoh, Mangan, Dentam, Rakdong Tintek and Kabi Tingda while the under-performing Blocks are Soreng, Hee-Martam, Sikkip, Duga and Parkha. The detailed MPR prepared block wise is enclosed.

The status of Stock Material Supply as on 31st May, 2013 has been compiled by RMDD head office and is enclosed. In future, the data entry of the stock material received and issued in the MIS will be directly used for progress reporting. **The status of stock material supply by STCS** is as follows. Of the total 8.598 lakh bags of cement indented, only 5.187 lakh bags of cement (60%) have been supplied till date. Also of the total 9508.32 MT of TMT bars indented, 7138.31 MT (75%) has been supplied till date. **This has resulted in a shortfall of 3.41 lakh bags of cement and 2370.01 MT of TMT Bars as on date which is adversely impacting the momentum of the**

REDRH Project. Of the total advance of Rs 58.29 crore provided to STCS, the quantum of advance settled so far is NIL.

Yours faithfully,

SETambe

(Sandeep Tambe) Special Secretary

Encl: As above

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please
- 2. Secretary LR&DMD -cum- State Relief Commissioner
- 3. Secretary RM&DD
- 4. Related officers of RMDD Head Office [SS-I, II, CE, AD (Accounts), SE(stores), JS(MGNREGA)]
- 5. MD-SIMFED to expedite the stock material supply
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress
- 8. All BDOs showing slow progress need to accelerate the progress