



Email: jsrmdm.sikkim@gmail.com

Phone: 03592-202979 (O)

Web: www.sikkimrmdm.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 13 /RM&DD/REDRH

Dated: 29/01/2015

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock
Material Supply for December 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmdm.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31st December 2014, the top five Blocks in terms of physical progress (based on MIS) are Namchi, Melli, Duga, Jorethang and Regoh while the under-performing Blocks are Passingdang, Ravangla, Mangan, Soreng and Yangyang. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 31st December 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.66 lakh bags of cement indented, 12.65 lakh bags of cement (93%) have been supplied till date. Also of the total 12682.20 MT of TMT bars indented, 12314.67 MT (97%) has been supplied till date.

Yours faithfully,

Joint Secretary/MGNREGA

Encl: As above

**Joint Secretary-MGNREGA
Rural Mangt. Dev. Deptt.
Govt. of Sikkim, Gangtok**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Commissioner-RM&DD**
- 5. Related officers of RMDD Head Office [CE, Director (Accounts), SE(stores)]**
- 6. MD-SIMFED to expedite the stock material supply**
- 7. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 8. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 9. All GVKs showing slow progress need to accelerate the progress**
- 10. Office Copy**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 31st December 2014

| ADC | Block | No. Of Houses Sanctioned | Stage 1 Below Plinth | Stage2 Plinth Level | Stage3 Roof Complete | Stage4 House Completed | Stage5 Handed to Beneficiary | Physical Progress %wise |
|--------------------|----------------|--------------------------|----------------------|---------------------|----------------------|------------------------|------------------------------|-------------------------|
| Chungthang | Chungthang | 546 | 34 | 176 | 109 | 80 | 147 | 74% |
| Total | | 546 | 34 | 176 | 109 | 80 | 147 | 74% |
| Mangan | Mangan | 589 | 133 | 148 | 184 | 47 | 77 | 63% |
| | Passingdong | 448 | 116 | 131 | 142 | 13 | 46 | 58% |
| | Kabi-Tingda | 416 | 51 | 147 | 167 | 1 | 50 | 63% |
| Total | | 1453 | 300 | 426 | 493 | 61 | 173 | 61% |
| Gangtok | Gangtok | 234 | 26 | 49 | 55 | 5 | 99 | 75% |
| | Ranka | 213 | 27 | 22 | 15 | 64 | 85 | 84% |
| | Rakdong Tintek | 446 | 17 | 123 | 121 | 30 | 155 | 77% |
| | Martam | 309 | 32 | 49 | 66 | 52 | 110 | 79% |
| | Duga | 95 | 2 | 6 | 15 | 23 | 49 | 91% |
| | Khamdong | 196 | 19 | 20 | 72 | 15 | 70 | 78% |
| Total | | 1493 | 123 | 269 | 344 | 189 | 568 | 79% |
| Pakyong | Rhenock | 153 | 17 | 23 | 37 | 14 | 62 | 78% |
| | Pakyong | 171 | 27 | 21 | 74 | 1 | 48 | 71% |
| | Regoh | 419 | 14 | 157 | 85 | 3 | 160 | 74% |
| | Parakha | 185 | 23 | 24 | 34 | 13 | 91 | 80% |
| Total | | 928 | 81 | 225 | 230 | 31 | 361 | 75% |
| Namchi | Namchi | 260 | 1 | 30 | 54 | 47 | 128 | 89% |
| | Melli | 193 | 2 | 21 | 54 | 7 | 109 | 87% |
| | Namthang | 223 | 40 | 33 | 57 | 17 | 76 | 73% |
| | Jorethang | 181 | 5 | 58 | 54 | 1 | 63 | 74% |
| Total | | 857 | 48 | 142 | 219 | 72 | 376 | 81% |
| Ravong | Ravong | 207 | 52 | 30 | 58 | 1 | 66 | 67% |
| | Temi- Tarku | 258 | 51 | 56 | 65 | 14 | 72 | 68% |
| | Sikkip | 153 | 29 | 24 | 55 | 0 | 45 | 69% |
| | Yangyang | 237 | 51 | 45 | 83 | 18 | 40 | 66% |
| Total | | 855 | 183 | 155 | 261 | 33 | 223 | 67% |
| Gyalsing | Dentam | 351 | 68 | 80 | 52 | 21 | 130 | 70% |
| | Hee-Bermiok | 108 | 4 | 8 | 12 | 40 | 44 | 91% |
| | Yuksom | 471 | 35 | 160 | 167 | 39 | 70 | 69% |
| | Gyalshing | 224 | 29 | 23 | 72 | 11 | 89 | 77% |
| Total | | 1154 | 136 | 271 | 303 | 111 | 333 | 73% |
| Soreng | Daramdin | 121 | 22 | 7 | 26 | 5 | 61 | 78% |
| | Soreng | 436 | 98 | 150 | 115 | 33 | 40 | 59% |
| | Kaluk | 129 | 9 | 14 | 62 | 3 | 41 | 77% |
| Total | | 686 | 129 | 171 | 203 | 41 | 142 | 66% |
| GRAND TOTAL | | 7972 | 1034 | 1835 | 2162 | 618 | 2323 | 72% |

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Physical Progress Report
Status as on 31st December, 2014

| S. No | District | Block | Target | Number of houses completed plinth level | Percentage Achieved |
|-------|----------|----------------|-------------|---|---------------------|
| 1 | South | Namchi | 260 | 259 | 100% |
| 2 | South | Melli | 193 | 191 | 99% |
| 3 | East | Duga | 95 | 93 | 98% |
| 4 | South | Jorethang | 181 | 176 | 97% |
| 5 | East | Regoh | 419 | 405 | 97% |
| 6 | West | Hee Bermiok | 108 | 104 | 96% |
| 7 | East | Rakdong Tintek | 446 | 429 | 96% |
| 8 | North | Chungthang | 546 | 512 | 94% |
| 9 | West | Kaluk | 129 | 120 | 93% |
| 10 | West | Yuksom | 471 | 436 | 93% |
| 11 | East | Khamdong | 196 | 177 | 90% |
| 12 | East | Martam | 309 | 277 | 90% |
| 13 | East | Gangtok | 234 | 208 | 89% |
| 14 | East | Rhenock | 153 | 136 | 89% |
| 15 | North | Kabi Tingda | 416 | 365 | 88% |
| 16 | East | Parkha | 185 | 162 | 88% |
| 17 | East | Ranka | 213 | 186 | 87% |
| 121 | West | Gyalshing | 224 | 195 | 87% |
| 19 | East | Pakyong | 171 | 144 | 84% |
| 20 | South | Namthang | 223 | 183 | 82% |
| 21 | West | Daramdin | 121 | 99 | 82% |
| 22 | South | Sikip | 153 | 124 | 81% |
| 23 | West | Dentam | 351 | 283 | 81% |
| 24 | South | Temi Tarku | 258 | 207 | 80% |
| 25 | South | Yangang | 237 | 186 | 78% |
| 26 | West | Soreng | 436 | 338 | 78% |
| 27 | North | Mangan | 589 | 456 | 77% |
| 28 | South | Ravangla | 207 | 155 | 75% |
| 29 | North | Passingdang | 448 | 332 | 74% |
| | | Total | 7972 | 6938 | 87% |

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project STCS and SIMFED Stock Material Supply Report

(Based on the reconciliation done with SIMFED & STCS and block representatives during May
2014 and recent supply of materials reported by STCS)

Status as on 31st December, 2014

| A. TMT Bars (16mm) | | | | |
|---------------------------|-----------------|----------------|--------------------------|--------------------------|
| S. No | District | Block | Quantity Indented | Quantity Supplied |
| | | | Pcs | Pcs |
| 1 | North | Kabi Tingda | 13,050 | 13,050 |
| 2 | North | Mangan | 12,106 | 12,106 |
| 3 | North | Chungthang | 13,936 | 13,929 |
| 4 | North | Passingdang | 11,694 | 11,690 |
| 5 | East | Duga | 3,373 | 3,373 |
| 6 | East | Pakyong | 5,306 | 5,302 |
| 7 | East | Rhenock | 4,105 | 3,612 |
| 8 | East | Regoh | 9,017 | 8,033 |
| 9 | East | Gangtok | 4,651 | 4,651 |
| 10 | East | Parkha | 5,664 | 5,664 |
| 11 | East | Ranka | 4,444 | 4,380 |
| 12 | East | Martam | 6,926 | 6,926 |
| 13 | East | Khamdong | 4,996 | 4,996 |
| 14 | East | Rakdong Tintek | 4,935 | 4,860 |
| 15 | South | Yangang | 3,884 | 3,884 |
| 16 | South | Ravangla | 4,154 | 4,124 |
| 17 | South | Temi Tarku | 5,736 | 5,736 |
| 18 | South | Namthang | 4,580 | 4,580 |
| 19 | South | Melli | 4,438 | 4,430 |
| 20 | South | Namchi | 4,545 | 4,435 |
| 21 | South | Jorethang | 3,303 | 3,303 |
| 22 | South | Sikip | 2,872 | 2,871 |
| 23 | West | Yuksom | 7,088 | 7,077 |
| 24 | West | Gyalshing | 6,355 | 6,354 |
| 25 | West | Dentam | 5,432 | 5,430 |
| 26 | West | Hee Bermiok | 2,604 | 2,604 |
| 27 | West | Kaluk | 3,905 | 3,903 |
| 28 | West | Soreng | 6,743 | 6,743 |
| 29 | West | Daramdin | 3,162 | 3,138 |
| | | Total | 1,73,004 | 1,71,184 |

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014
and recent supply of materials reported by STCS)

Status as on 31st December, 2014

A. TMT Bars (12mm)

| Sl. No | District | Block | Quantity | Quantity |
|--------|----------|----------------|-----------------|-----------------|
| | | | Indented | Supplied |
| | | | Pcs | Pcs |
| 1 | North | Kabi Tingda | 13,051 | 12,853 |
| 2 | North | Mangan | 14,648 | 14,648 |
| 3 | North | Chungthang | 17,193 | 16,932 |
| 4 | North | Passingdang | 16,214 | 16,210 |
| 5 | East | Duga | 3,627 | 3,627 |
| 6 | East | Pakyong | 6,695 | 6,695 |
| 7 | East | Rhenock | 4,511 | 4,511 |
| 8 | East | Regoh | 10,127 | 10,127 |
| 9 | East | Gangtok | 7,523 | 7,523 |
| 10 | East | Parkha | 6,567 | 6,567 |
| 11 | East | Ranka | 8,181 | 4,436 |
| 12 | East | Martam | 9,136 | 9,136 |
| 13 | East | Khamdong | 6,829 | 6,829 |
| 14 | East | Rakdong Tintek | 6,277 | 6,277 |
| 15 | South | Yangang | 4,940 | 4,940 |
| 16 | South | Ravangla | 4,597 | 4,588 |
| 17 | South | Temi Tarku | 7,574 | 7,574 |
| 18 | South | Namthang | 5,289 | 5,271 |
| 19 | South | Melli | 5,094 | 5,088 |
| 20 | South | Namchi | 5,192 | 5,182 |
| 21 | South | Jorethang | 4,142 | 4,142 |
| 22 | South | Sikip | 3,458 | 3,457 |
| 23 | West | Yuksom | 8,858 | 8,857 |
| 24 | West | Gyalshing | 7,697 | 7,604 |
| 25 | West | Dentam | 6,579 | 6,587 |
| 26 | West | Hee Martam | 2,881 | 2,881 |
| 27 | West | Kaluk | 4,706 | 4,694 |
| 28 | West | Soreng | 8,839 | 8,839 |
| 29 | West | Daramdin | 3,182 | 3,182 |
| | | Total | 2,13,607 | 2,09,257 |

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014
and recent supply of materials reported by STCS)

Status as on 31st December, 2014

A. TMT Bars (10mm)

| S. No | District | Block | Quantity Indented | Quantity Supplied |
|-------|----------|----------------|-------------------|-------------------|
| | | | Pcs | Pcs |
| 1 | North | Kabi Tingda | 42,913 | 42,456 |
| 2 | North | Mangan | 47,058 | 47,058 |
| 3 | North | Chungthang | 54,529 | 48,841 |
| 4 | North | Passingdang | 52,867 | 45,506 |
| 5 | East | Duga | 13,110 | 12,868 |
| 6 | East | Pakyong | 23,359 | 20,143 |
| 7 | East | Rhenock | 15,880 | 13,994 |
| 8 | East | Regoh | 35,052 | 31,876 |
| 9 | East | Gangtok | 18,078 | 16,622 |
| 10 | East | Parkha | 19,283 | 19,283 |
| 11 | East | Ranka | 18,906 | 17,203 |
| 12 | East | Martam | 26,358 | 25,364 |
| 13 | East | Khamdong | 16,400 | 16,400 |
| 14 | East | Rakdong Tintek | 19,182 | 19,168 |
| 15 | South | Yangang | 17,906 | 17,904 |
| 16 | South | Ravangla | 16,096 | 15,326 |
| 17 | South | Temi Tarku | 19,128 | 19,128 |
| 18 | South | Namthang | 18,420 | 18,420 |
| 19 | South | Melli | 17,250 | 17,246 |
| 20 | South | Namchi | 16,962 | 16,783 |
| 21 | South | Jorethang | 12,817 | 12,817 |
| 22 | South | Sikip | 11,161 | 11,160 |
| 23 | West | Yuksom | 29,174 | 25,146 |
| 24 | West | Gyalshing | 24,702 | 24,693 |
| 25 | West | Dentam | 21,114 | 19,823 |
| 26 | West | Hee Martam | 8,500 | 8,500 |
| 27 | West | Kaluk | 15,180 | 13,713 |
| 28 | West | Soreng | 26,082 | 25,421 |
| 29 | West | Daramdin | 12,420 | 11,562 |
| | | Total | 6,69,887 | 6,34,424 |

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconcilliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 31st December, 2014

A. TMT Bars (8mm)

| S. No | District | Block | Quantity Indented | Quantity Supplied |
|-------|----------|----------------|-------------------|-------------------|
| | | | Pcs | Pcs |
| 1 | North | Kabi Tingda | 29,315 | 29,315 |
| 2 | North | Mangan | 32,407 | 32,407 |
| 3 | North | Chungthang | 34,053 | 33,909 |
| 4 | North | Passingdang | 31,798 | 31,121 |
| 5 | East | Duga | 11,611 | 11,611 |
| 6 | East | Pakyong | 13,441 | 13,441 |
| 7 | East | Rhenock | 10,464 | 10,064 |
| 8 | East | Regoh | 20,572 | 20,572 |
| 9 | East | Gangtok | 17,985 | 17,985 |
| 10 | East | Parkha | 13,509 | 13,509 |
| 11 | East | Ranka | 9,563 | 9,563 |
| 12 | East | Martam | 22,292 | 22,292 |
| 13 | East | Khamdong | 14,468 | 14,468 |
| 14 | East | Rakdong Tintek | 13,313 | 13,313 |
| 15 | South | Yangang | 11,949 | 11,949 |
| 16 | South | Ravangla | 10,227 | 10,227 |
| 17 | South | Temi Tarku | 14,572 | 14,572 |
| 18 | South | Namthang | 11,561 | 11,561 |
| 19 | South | Melli | 11,564 | 11,562 |
| 20 | South | Namchi | 12,506 | 12,506 |
| 21 | South | Jorethang | 8,813 | 8,813 |
| 22 | South | Sikip | 7,726 | 7,726 |
| 23 | West | Yuksom | 19,446 | 17,622 |
| 24 | West | Gyalshing | 16,643 | 15,974 |
| 25 | West | Dentam | 14,382 | 14,344 |
| 26 | West | Hee Martam | 6,216 | 6,216 |
| 27 | West | Kaluk | 10,340 | 10,323 |
| 28 | West | Soreng | 18,935 | 18,935 |
| 29 | West | Daramdin | 7,291 | 5,978 |
| | | Total | 4,56,962 | 4,51,878 |

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014
and recent supply of materials reported by STCS)

Status as on 31st December, 2014

B. Cement

| S. No | District | Block | Quantity Indented | Quantity Supplied |
|-------|----------|----------------|-------------------|-------------------|
| | | | Bags | Bags |
| 1 | North | Kabi Tingda | 84,340 | 74,940 |
| 2 | North | Mangan | 97,200 | 89,900 |
| 3 | North | Chungthang | 1,05,772 | 1,03,372 |
| 4 | North | Passingdang | 88,600 | 81,670 |
| 5 | East | Duga | 28,500 | 26,551 |
| 6 | East | Pakyong | 48,700 | 42,100 |
| 7 | East | Rhenock | 33,000 | 27,200 |
| 8 | East | Regoh | 71,800 | 68,300 |
| 9 | East | Gangtok | 46,780 | 46,780 |
| 10 | East | Parkha | 40,684 | 38,184 |
| 11 | East | Ranka | 32,645 | 31,895 |
| 12 | East | Martam | 53,680 | 52,480 |
| 13 | East | Khamdong | 38,093 | 36,593 |
| 14 | East | Rakdong Tintek | 41,700 | 41,517 |
| 15 | South | Yangang | 35,900 | 31,992 |
| 16 | South | Ravangla | 34,100 | 31,055 |
| 17 | South | Temi Tarku | 40,100 | 38,200 |
| 18 | South | Namthang | 35,900 | 31,894 |
| 19 | South | Melli | 35,600 | 35,200 |
| 20 | South | Namchi | 40,500 | 33,600 |
| 21 | South | Jorethang | 27,900 | 26,147 |
| 22 | South | Sikip | 23,300 | 20,400 |
| 23 | West | Yuksom | 58,000 | 52,600 |
| 24 | West | Gyalshing | 52,796 | 45,396 |
| 25 | West | Dentam | 45,900 | 41,193 |
| 26 | West | Hee Martam | 18,000 | 18,000 |
| 27 | West | Kaluk | 29,147 | 26,747 |
| 28 | West | Soreng | 52,795 | 48,195 |
| 29 | West | Daramdin | 25,100 | 23,000 |
| | | Total | 13,66,532 | 12,65,101 |