



Email: jointsecy@gmail.com

Phone: 03592-203852 (O)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 02/RM&DD/REDRH

Dated: 14/07/2014

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for June 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 30th June 2014, the top five Blocks in terms of physical progress (based on MIS) are Duga, Melli, Jorethang, Chungthang, and Kaluk while the under-performing Blocks are Sikip, Ravangla, Soreng, Dentam and Temi-Tarku. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 30th June 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 14.43 lakh bags of cement indented, 11.47 lakh bags of cement (79%) have been supplied till date. Also of the total 14466.61 MT of TMT bars indented, 11640.04 MT (80%) has been supplied till date.

Encl: As above

Yours faithfully,

S. Tambe

**Spl. Secretary cum PD-MGNREGA
Rural Management & Dev. Deptt.
Govt. of Sikkim, Gangtok**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project**Physical Progress Report
Status as on 30th June, 2014**

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	East	Duga	95	93	98%
2	South	Melli	192	185	96%
3	South	Jorethang	181	174	96%
4	North	Chungthang	546	513	94%
5	West	Kaluk	128	116	91%
6	East	Rhenock	142	125	88%
7	East	Regoh	419	368	88%
8	East	Rakdong Tintek	439	385	88%
9	North	Kabi Tingda	417	365	88%
10	West	Yuksom	472	411	87%
11	East	Khamdong	196	169	86%
12	East	Martam	307	264	86%
13	East	Pakyong	171	144	84%
14	West	Hee Bermiok	108	87	81%
15	East	Ranka	213	171	80%
16	West	Gyalshing	223	176	79%
17	West	Daramdin	122	95	78%
18	East	Parkha	185	144	78%
19	South	Namchi	260	199	77%
20	East	Gangtok	254	187	74%
21	South	Yangang	237	174	73%
22	North	Passingdang	448	316	71%
23	South	Namthang	223	156	70%
24	North	Mangan	589	409	69%
25	South	Temi Tarku	258	178	69%
26	West	Dentam	351	242	69%
27	West	Soreng	436	289	66%
28	South	Ravangla	207	137	66%
29	South	Sikip	153	99	65%
		Total	7972	6371	80%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 30th June, 2014

Sl No	District	Blocks	STAGE I Beneficiaries finalized	STAGE II Plinth level Complete	STAGE III Roof complete	STAGE IV House complete	STAGE V Handing over house to beneficiary	Total Houses completed plinth level
1	North	Chungthang	546	239	159	29	86	513
2	North	Mangan	589	160	172	17	60	409
3	North	Kabi- Tingda	417	148	177	1	39	365
4	North	Passingdong	448	128	134	15	39	316
5	East	Gangtok	254	82	54	5	46	187
6	East	Pakyong	171	22	90	2	30	144
7	East	Duga	95	6	17	32	38	93
8	East	Rhenock	142	29	40	0	56	125
9	East	Regoh	419	191	64	8	105	368
10	East	Ranka	213	30	20	67	54	171
11	East	Khamdong	196	72	46	7	44	169
12	East	Rakdong Tintek	439	218	52	39	76	385
13	East	Parakha	185	30	27	17	70	144
14	East	Martam	307	111	82	2	69	264
15	South	Namchi	260	32	80	13	74	199
16	South	Ravangla	207	29	51	1	56	137
17	South	Yangang	237	46	88	0	40	174
18	South	Temi Tarku	258	50	74	2	52	178
19	South	Melli	192	48	65	13	59	185
20	South	Sikkip	153	33	38	0	28	99
21	South	Namthang	223	48	36	9	63	156
22	South	Jorethang	181	69	62	0	43	174
23	West	Gyalshing	223	26	89	7	54	176
24	West	Soreng	436	132	101	27	29	289
25	West	Yuksom	472	166	148	36	61	411
26	West	Dentam	351	80	62	7	93	242
27	West	Kaluk	128	32	56	6	22	116
28	West	Daramdin	122	18	37	0	40	95
29	West	Hee-Bermiok	108	16	43	10	18	87
		Total	7972	2291	2164	372	1544	6371

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

Status as on 30th June, 2014

A. TMT Bars (16mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	12,947	13,050
2	North	Mangan	15,968	13,043
3	North	Chungthang	16,700	12,780
4	North	Passingdang	13,703	11,104
5	East	Duga	3,353	3,002
6	East	Pakyong	5,946	5,260
7	East	Rhenock	4,170	3,612
8	East	Regoh	10,747	6,700
9	East	Gangtok	7,829	5,108
10	East	Parkha	4,897	5,668
11	East	Ranka	4,295	3,596
12	East	Martam	8,248	6,926
13	East	Khamdong	6,850	4,996
14	East	Rakdong Tintek	7,146	4,860
15	South	Yangang	4,521	3,884
16	South	Ravangla	5,517	4,124
17	South	Temi Tarku	5,795	5,736
18	South	Namthang	4,705	4,580
19	South	Melli	4,638	4,373
20	South	Namchi	4,034	3,984
21	South	Jorethang	3,736	3,024
22	South	Sikip	2,656	2,567
23	West	Yuksom	11,558	6,624
24	West	Gyalshing	7,658	5,932
25	West	Dentam	6,582	5,092
26	West	Hee Bermiok	2,441	2,604
27	West	Kaluk	3,956	3,668
28	West	Soreng	6,998	6,743
29	West	Daramdin	2,911	2,380
		Total	2,00,505	1,65,020

**Reconstruction of Earthquake Damaged Rural Houses (REDRH)
Project**

STCS and SIMFED Stock Material Supply Report

Status as on 30th June, 2014

A. TMT Bars (12mm)

Sl. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	15,886	12,562
2	North	Mangan	19,025	12,883
3	North	Chungthang	20,197	16,168
4	North	Passingdang	16,598	15,402
5	East	Duga	4,445	3,627
6	East	Pakyong	7,149	6,695
7	East	Rhenock	4,921	4,511
8	East	Regoh	13,199	10,127
9	East	Gangtok	9,033	7,523
10	East	Parkha	9,056	6,567
11	East	Ranka	5,276	4,436
12	East	Martam	10,456	9,136
13	East	Khamdong	8,296	7,292
14	East	Rakdong Tintek	8,147	6,277
15	South	Yangang	5,356	4,940
16	South	Ravangla	7,908	4,588
17	South	Temi Tarku	6,724	7,574
18	South	Namthang	5,637	5,271
19	South	Melli	5,800	5,049
20	South	Namchi	4,378	5,004
21	South	Jorethang	4,343	4,142
22	South	Sikip	3,285	3,073
23	West	Yuksom	16,454	8,477
24	West	Gyalshing	8,678	7,604
25	West	Dentam	9,245	6,020
26	West	Hee Martam	2,913	2,881
27	West	Kaluk	5,059	4,298
28	West	Soreng	8,845	8,179
29	West	Daramdin	3,524	3,182
		Total	2,49,833	2,03,488

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report
Status as on 30th June, 2014

A. TMT Bars (10mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	57,546	42,236
2	North	Mangan	60,730	44,577
3	North	Chungthang	59,305	41,160
4	North	Passingdang	42,528	26,075
5	East	Duga	14,574	11,102
6	East	Pakyong	20,020	17,497
7	East	Rhenock	18,003	13,994
8	East	Regoh	41,840	23,580
9	East	Gangtok	21,214	13,575
10	East	Parkha	18,079	19,283
11	East	Ranka	17,227	15,161
12	East	Martam	35,110	25,387
13	East	Khamdong	27,130	16,060
14	East	Rakdong Tintek	25,253	19,168
15	South	Yangang	13,128	15,430
16	South	Ravangla	17,864	14,565
17	South	Temi Tarku	19,976	19,128
18	South	Namthang	20,838	18,420
19	South	Melli	18,264	17,089
20	South	Namchi	17,105	15,860
21	South	Jorethang	14,238	12,360
22	South	Sikip	10,236	10,220
23	West	Yuksom	44,740	20,244
24	West	Gyalshing	30,548	22,924
25	West	Dentam	23,485	18,768
26	West	Hee Martam	10,350	8,500
27	West	Kaluk	18,828	12,090
28	West	Soreng	25,652	24,685
29	West	Daramdin	11,316	9,470
		Total	7,55,127	5,68,608

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report
Status as on 30th June, 2014

A. TMT Bars (8mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	34,623	29,315
2	North	Mangan	36,293	32,407
3	North	Chungthang	44,399	31,608
4	North	Passingdang	36,284	30,298
5	East	Duga	8,084	8,930
6	East	Pakyong	15,664	13,441
7	East	Rhenock	10,497	10,064
8	East	Regoh	30,120	20,572
9	East	Gangtok	14,922	19,153
10	East	Parkha	13,285	13,509
11	East	Ranka	11,064	9,563
12	East	Martam	20,740	22,292
13	East	Khamdong	18,136	14,974
14	East	Rakdong Tintek	15,596	13,313
15	South	Yangang	11,452	11,885
16	South	Ravangla	17,243	10,227
17	South	Temi Tarku	14,614	14,572
18	South	Namthang	12,315	11,561
19	South	Melli	11,149	11,562
20	South	Namchi	10,152	12,506
21	South	Jorethang	9,670	8,807
22	South	Sikip	6,768	7,726
23	West	Yuksom	31,971	17,622
24	West	Gyalshing	16,211	15,974
25	West	Dentam	14,719	14,344
26	West	Hee Martam	6,211	8,520
27	West	Kaluk	10,702	10,324
28	West	Soreng	18,989	18,935
29	West	Daramdin	6,956	5,978
		Total	5,08,829	4,49,982

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED
Status as on 30th June, 2014

B. Cement

S. No	District	Block	Quantity	Quantity
			Indented	Supplied
			Bags	Bags
1	North	Kabi Tingda	1,01,100	68,140
2	North	Mangan	1,00,000	79,400
3	North	Chungthang	1,15,600	82,772
4	North	Passingdang	79,000	65,200
5	East	Duga	31,500	24,155
6	East	Pakyong	43,820	38,700
7	East	Rhenock	27,400	26,200
8	East	Regoh	73,800	59,200
9	East	Gangtok	42,400	45,570
10	East	Parkha	33,600	38,184
11	East	Ranka	39,500	29,895
12	East	Martam	73,100	47,280
13	East	Khamdong	60,900	33,598
14	East	Rakdong Tintek	50,200	39,917
15	South	Yangang	24,960	29,792
16	South	Ravangla	29,600	29,755
17	South	Temi Tarku	47,300	36,800
18	South	Namthang	46,900	30,494
19	South	Melli	35,950	30,800
20	South	Namchi	24,900	30,400
21	South	Jorethang	30,300	24,696
22	South	Sikip	21,800	19,400
23	West	Yuksom	97,900	48,000
24	West	Gyalshing	63,800	42,796
25	West	Dentam	25,000	40,393
26	West	Hee Martam	10,800	16,800
27	West	Kaluk	26,853	25,147
28	West	Soreng	61,100	42,400
29	West	Daramdin	24,600	21,400
		Total	14,43,683	11,47,284