



Email: jointsecy@gmail.com

Phone: 03592- 203852 (O)

Web: www.sikkimrddd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 14 /RM&DD/REDRH

Dated: 20/02/2015

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock
Material Supply for January 2015**

Sir/ Madam,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrddd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31st January 2015, the top five Blocks in terms of physical progress (based on MIS) are Namchi, Jorethang, Melli, Hee Bermiok and Duga, while the under-performing Blocks are Passingdang, Mangan, Soreng, Ravongla and Daramdin. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 31st January 2015 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.87 lakh bags of cement indented, 12.74 lakh bags of cement (92%) have been supplied till date. Also of the total 12659.13 MT of TMT bars indented, 12314.67 MT (97%) has been supplied till date.

Yours faithfully,

Se Tambe

Commissioner/MGNREGA

**Sandeep Tambe, IFS
Commissioner
Rural Mangt. & Dev. Deptt.
Govt. of Sikkim**

Encl: As above

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [CE, Director (Accounts), SE(Stores), JS (MGNREGA)]**
- 5. MD-SIMFED** to expedite the stock material supply
- 6. MD-STCS** to accelerate the stock material supply and also settle the advances urgently
- 7. All ADC (Dev)s** to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress
- 8. All GVKs** showing slow progress need to accelerate the progress
- 9. Office Copy**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Block wise progress summary
Status as on 31st January 2015

ADC	Block	No. Of Houses Sanctioned	Stage 1 Below Plinth	Stage2 Plinth Level	Stage3 Roof Complete	Stage4 House Completed	Stage5 Handed to Beneficiary	Physical Progress %wise
Chungthang	Chungthang	546	34	176	109	80	147	74%
Total		546	34	176	109	80	147	74%
Mangan	Mangan	589	133	148	184	47	77	63%
	Passingdong	448	116	131	141	13	47	58%
	Kabi-Tingda	416	51	147	167	1	50	63%
Total		1453	300	426	492	61	174	61%
Gangtok	Gangtok	234	24	50	47	5	108	77%
	Ranka	213	22	27	15	59	90	84%
	Rakdong Tintek	446	17	123	120	29	157	77%
	Martam	309	32	47	60	41	129	80%
	Duga	95	2	6	13	20	54	92%
	Khamdong	196	19	19	71	12	75	79%
Total		1493	116	272	326	166	613	80%
Pakyong	Rhenock	153	17	23	27	6	80	80%
	Pakyong	171	27	20	58	1	65	74%
	Regoh	419	9	137	86	1	186	77%
	Parakha	185	22	25	32	12	94	80%
Total		928	75	205	203	20	425	77%
Namchi	Namchi	260	0	27	51	44	138	90%
	Melli	193	2	18	52	3	118	88%
	Namthang	223	28	31	58	24	82	77%
	Jorethang	181	0	30	81	1	69	81%
Total		857	30	106	242	72	407	84%
Ravong	Ravong	207	46	22	71	1	67	69%
	Temi- Tarku	258	46	47	67	13	85	71%
	Sikkip	153	25	19	61	2	46	72%
	Yangyang	237	30	40	103	24	40	71%
Total		855	147	128	302	40	238	71%
Gyalsing	Dentam	351	53	65	66	21	146	75%
	Hee-Bermiok	108	2	7	10	41	48	93%
	Yuksom	471	29	155	170	37	80	70%
	Gyalshing	224	22	18	72	12	100	81%
Total		1154	106	245	318	111	374	76%
Soreng	Daramdin	121	22	7	26	5	61	78%
	Soreng	436	98	150	115	33	40	59%
	Kaluk	129	8	11	61	0	49	79%
Total		686	128	168	202	38	150	66%
GRAND TOTAL		7972	936	1726	2194	588	2528	73%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Physical Progress Report
Status as on 31st January, 2015

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	South	Namchi	260	260	100%
2	South	Jorethang	181	181	100%
3	South	Melli	193	191	99%
4	West	Hee Bermiok	108	106	98%
5	East	Duga	95	93	98%
6	East	Regoh	419	410	98%
7	East	Rakdong Tintek	446	429	96%
8	West	Yuksom	471	442	94%
9	West	Kaluk	129	121	94%
10	North	Chungthang	546	512	94%
11	East	Khamdong	196	177	90%
12	West	Gyalshing	224	202	90%
13	East	Gangtok	234	210	90%
14	East	Ranka	213	191	90%
15	East	Martam	309	277	90%
16	East	Rhenock	153	136	89%
17	East	Parkha	185	163	88%
121	North	Kabi Tingda	416	365	88%
19	South	Namthang	223	195	87%
20	South	Yangang	237	207	87%
21	West	Dentam	351	298	85%
22	East	Pakyong	171	144	84%
23	South	Sikip	153	128	84%
24	South	Temi Tarku	258	212	82%
25	West	Daramdin	121	99	82%
26	South	Ravangla	207	161	78%
27	West	Soreng	436	338	78%
28	North	Mangan	589	456	77%
29	North	Passingdang	448	332	74%
		Total	7972	7036	88%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project STCS and SIMFED Stock Material Supply Report

(Based on the reconciliation done with SIMFED & STCS and block representatives during May
2014 and recent supply of materials reported by STCS)

Status as on 31st January, 2015

A. TMT Bars (16mm)				
S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	13,050	13,050
2	North	Mangan	12,106	12,106
3	North	Chungthang	13,936	13,929
4	North	Passingdang	11,694	11,690
5	East	Duga	3,373	3,373
6	East	Pakyong	5,306	5,302
7	East	Rhenock	3,912	3,612
8	East	Regoh	9,017	8,033
9	East	Gangtok	4,651	4,651
10	East	Parkha	5,664	5,664
11	East	Ranka	4,444	4,380
12	East	Martam	6,926	6,926
13	East	Khamdong	4,996	4,996
14	East	Rakdong Tintek	4,935	4,860
15	South	Yangang	3,884	3,884
16	South	Ravangla	4,154	4,124
17	South	Temi Tarku	5,736	5,736
18	South	Namthang	4,580	4,580
19	South	Melli	4,438	4,430
20	South	Namchi	4,545	4,435
21	South	Jorethang	3,303	3,303
22	South	Sikip	2,872	2,871
23	West	Yuksom	7,088	7,077
24	West	Gyalshing	6,355	6,354
25	West	Dentam	5,432	5,430
26	West	Hee Bermiok	2,604	2,604
27	West	Kaluk	3,905	3,903
28	West	Soreng	6,743	6,743
29	West	Daramdin	3,162	3,138
		Total	1,72,811	1,71,184

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014
and recent supply of materials reported by STCS)

Status as on 31st January, 2015

A. TMT Bars (12mm)

Sl. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	13,051	12,853
2	North	Mangan	14,648	14,648
3	North	Chungthang	17,193	16,932
4	North	Passingdang	16,214	16,210
5	East	Duga	3,627	3,627
6	East	Pakyong	6,695	6,695
7	East	Rhenock	4,727	4,511
8	East	Regoh	10,127	10,127
9	East	Gangtok	7,523	7,523
10	East	Parkha	6,567	6,567
11	East	Ranka	4,436	4,436
12	East	Martam	9,136	9,136
13	East	Khamdong	6,829	6,829
14	East	Rakdong Tintek	6,277	6,277
15	South	Yangang	4,940	4,940
16	South	Ravangla	4,597	4,588
17	South	Temi Tarku	7,574	7,574
18	South	Namthang	5,289	5,271
19	South	Melli	5,375	5,088
20	South	Namchi	5,192	5,182
21	South	Jorethang	4,142	4,142
22	South	Sikip	3,458	3,457
23	West	Yuksom	8,858	8,857
24	West	Gyalshing	7,697	7,604
25	West	Dentam	6,579	6,587
26	West	Hee Martam	2,881	2,881
27	West	Kaluk	4,706	4,694
28	West	Soreng	8,839	8,839
29	West	Daramdin	3,182	3,182
		Total	2,10,359	2,09,257

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014
and recent supply of materials reported by STCS)

Status as on 31st January, 2015

A. TMT Bars (10mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	42,913	42,456
2	North	Mangan	47,058	47,058
3	North	Chungthang	54,529	48,841
4	North	Passingdang	52,867	45,506
5	East	Duga	13,110	12,868
6	East	Pakyong	23,359	20,143
7	East	Rhenock	15,694	13,994
8	East	Regoh	35,052	31,876
9	East	Gangtok	18,078	16,622
10	East	Parkha	19,283	19,283
11	East	Ranka	18,906	17,203
12	East	Martam	26,358	25,364
13	East	Khamdong	18,354	16,400
14	East	Rakdong Tintek	19,182	19,168
15	South	Yangang	17,906	17,904
16	South	Ravangla	16,096	15,326
17	South	Temi Tarku	19,128	19,128
18	South	Namthang	18,420	18,420
19	South	Melli	17,250	17,246
20	South	Namchi	16,962	16,783
21	South	Jorethang	12,817	12,817
22	South	Sikip	11,161	11,160
23	West	Yuksom	29,174	25,146
24	West	Gyalshing	24,702	24,693
25	West	Dentam	21,114	19,823
26	West	Hee Martam	8,500	8,500
27	West	Kaluk	15,180	13,713
28	West	Soreng	26,082	25,421
29	West	Daramdin	12,420	11,562
		Total	6,71,655	6,34,424

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconcilliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 31st January, 2015

A. TMT Bars (8mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	29,315	29,315
2	North	Mangan	32,407	32,407
3	North	Chungthang	34,053	33,909
4	North	Passingdang	31,798	31,121
5	East	Duga	11,611	11,611
6	East	Pakyong	13,441	13,441
7	East	Rhenock	10,910	10,064
8	East	Regoh	20,572	20,572
9	East	Gangtok	17,985	17,985
10	East	Parkha	13,509	13,509
11	East	Ranka	9,563	9,563
12	East	Martam	22,292	22,292
13	East	Khamdong	14,468	14,468
14	East	Rakdong Tintek	13,313	13,313
15	South	Yangang	11,949	11,949
16	South	Ravangla	10,227	10,227
17	South	Temi Tarku	14,572	14,572
18	South	Namthang	11,561	11,561
19	South	Melli	11,564	11,562
20	South	Namchi	12,506	12,506
21	South	Jorethang	8,813	8,813
22	South	Sikip	7,726	7,726
23	West	Yuksom	19,446	17,622
24	West	Gyalshing	16,643	15,974
25	West	Dentam	14,382	14,344
26	West	Hee Martam	6,216	6,216
27	West	Kaluk	10,340	10,323
28	West	Soreng	18,935	18,935
29	West	Daramdin	7,291	5,978
		Total	4,57,408	4,51,878

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014
and recent supply of materials reported by STCS)

Status as on 31st January, 2015

B. Cement

S. No	District	Block	Quantity Indented	Quantity Supplied
			Bags	Bags
1	North	Kabi Tingda	84,340	75,340
2	North	Mangan	1,00,200	91,300
3	North	Chungthang	1,08,772	1,04,772
4	North	Passingdang	95,600	83,270
5	East	Duga	28,500	26,551
6	East	Pakyong	48,700	42,100
7	East	Rhenock	34,000	27,200
8	East	Regoh	71,800	68,300
9	East	Gangtok	46,780	46,780
10	East	Parkha	40,684	38,184
11	East	Ranka	32,645	31,895
12	East	Martam	53,680	52,480
13	East	Khamdong	38,093	36,593
14	East	Rakdong Tintek	41,700	41,517
15	South	Yangang	37,900	32,592
16	South	Ravangla	35,100	31,455
17	South	Temi Tarku	41,100	39,200
18	South	Namthang	36,900	32,894
19	South	Melli	37,500	35,400
20	South	Namchi	40,500	34,800
21	South	Jorethang	27,900	26,747
22	South	Sikip	23,300	20,400
23	West	Yuksom	58,000	52,600
24	West	Gyalshing	52,796	45,396
25	West	Dentam	45,900	41,193
26	West	Hee Martam	18,000	18,000
27	West	Kaluk	29,147	26,747
28	West	Soreng	52,795	48,195
29	West	Daramdin	25,100	23,000
		Total	13,87,432	12,74,901