



Email: jointsecy@gmail.com

Phone: 03592-203852 (O)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 40 /RM&DD/M

Dated: 19 /05/2014

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for March 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31st March 2014, the top five Blocks in terms of physical progress (based on MIS) are Duga, Regoh, Chungthang, Melli and Kaluk while the under-performing Blocks are Ravangla, Gangtok, Temi Tarku, Yangang and Sikkip. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 31st March 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 14.30 lakh bags of cement indented, 10.97 lakh bags of cement (77%) have been supplied till date. Also of the total 14402.04 MT of TMT bars indented, 11268.14 MT (78%) has been supplied till date.

The stock material data entry in the MIS for the following blocks namely Chungthang, Temi Tarku, Martam(East), Khamdong, Parakha, Rhenock, Regu, Namchi, Yuksom, Soreng and Daramdin is lagging and needs to be improved at the earliest.

Yours faithfully,

Encl: As above

S. Tambe

**Special Secretary/MGNREGA
RM&DD**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 31st March, 2014

Sl No	District	Blocks	STAGE I Beneficiaries finalized	STAGE II Plinth level Complete	STAGE III Roof complete	STAGE IV House complete	STAGE V Handing over house to beneficiary	Total Houses completed plinth level
1	North	Chungthang	546	269	135	26	74	504
2	North	Mangan	589	162	175	11	59	407
3	North	Kabi- Tingda	417	149	176	1	39	365
4	North	Passingdong	448	128	141	16	31	316
5	East	Gangtok	311	84	59	5	40	188
6	East	Pakyong	171	22	91	3	28	144
7	East	Duga	95	6	17	35	35	93
8	East	Rhenock	140	29	40	0	56	125
9	East	Regoh	395	197	75	12	87	371
10	East	Ranka	213	30	21	76	44	171
11	East	Khamdong	196	62	47	8	42	159
12	East	Rakdong Tintek	429	213	72	36	54	375
13	East	Parakha	164	30	27	19	68	144
14	East	Martam	307	111	84	3	66	264
15	South	Namchi	260	42	55	19	64	180
16	South	Ravangla	207	16	44	0	52	112
17	South	Yangang	237	52	65	5	29	151
18	South	Temi Tarku	258	46	66	2	49	163
19	South	Melli	192	50	67	12	46	175
20	South	Sikkip	153	43	29	3	23	98
21	South	Namthang	223	48	36	11	61	156
22	South	Jorethang	181	57	56	1	37	151
23	West	Gyalshing	224	26	89	7	54	176
24	West	Soreng	435	132	101	27	29	289
25	West	Yuksom	472	166	148	36	61	411
26	West	Dentam	350	80	62	7	93	242
27	West	Kaluk	129	36	54	7	19	116
28	West	Daramdin	122	18	37	0	40	95
29	West	Hee-Bermiok	108	16	43	10	18	87
		Total	7972	2320	2112	398	1398	6228

**Reconstruction of Earthquake Damaged Rural Houses
(REDRH) Project**

**Physical Progress Report
Status as on 31st March, 2014**

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	East	Duga	95	93	98%
2	East	Regoh	395	371	94%
3	North	Chungthang	546	504	92%
4	South	Melli	192	175	91%
5	West	Kaluk	129	116	90%
6	East	Rhenock	140	125	89%
7	East	Parkha	164	144	88%
8	North	Kabi Tingda	417	365	88%
9	East	Rakdong Tintek	429	375	87%
10	West	Yuksom	472	411	87%
11	East	Martam	307	264	86%
12	East	Pakyong	171	144	84%
13	South	Jorethang	181	151	83%
14	East	Khamdong	196	159	81%
15	West	Hee Martam	108	87	81%
16	East	Ranka	213	171	80%
17	West	Gyalshing	224	176	79%
18	West	Daramdin	122	95	78%
19	North	Passingdang	448	316	71%
20	South	Namthang	223	156	70%
21	South	Namchi	260	180	69%
22	West	Dentam	350	242	69%
23	North	Mangan	589	407	69%
24	West	Soreng	435	289	66%
25	South	Sikip	153	98	64%
26	South	Yangang	237	151	64%
27	South	Temi Tarku	258	163	63%
28	East	Gangtok	311	188	60%
29	South	Ravangla	207	112	54%
		Total	7972	6228	78%

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

Status as on 31st of March, 2014

A. TMT Bars (16mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	12,947	12,514
2	North	Mangan	15,768	13,043
3	North	Chungthang	16,700	12,584
4	North	Passingdang	13,703	10,063
5	East	Duga	3,353	3,002
6	East	Pakyong	5,668	5,260
7	East	Rhenock	4,170	3,612
8	East	Regoh	10,747	7,120
9	East	Gangtok	7,829	4,826
10	East	Parkha	5,667	5,668
11	East	Ranka	4,295	4,336
12	East	Martam	8,248	6,926
13	East	Khamdong	6,850	4,996
14	East	Rakdong Tintek	6,746	4,860
15	South	Yangang	4,521	3,884
16	South	Ravangla	5,517	4,124
17	South	Temi Tarku	5,795	3,944
18	South	Namthang	4,705	4,580
19	South	Melli	4,638	3,925
20	South	Namchi	3,834	3,984
21	South	Jorethang	3,736	3,024
22	South	Sikip	2,556	2,567
23	West	Yuksom	11,558	6,624
24	West	Gyalshing	7,658	5,672
25	West	Dentam	6,582	5,098
26	West	Hee Martam	2,441	1,844
27	West	Kaluk	3,956	3,668
28	West	Soreng	6,898	6,935
29	West	Daramdin	2,911	2,380
		Total	1,99,997	1,61,063

**Reconstruction of Earthquake Damaged Rural Houses (REDRH)
Project**

STCS and SIMFED Stock Material Supply Report

Status as on 31st of March, 2014

A. TMT Bars (12mm)

Sl. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	15,886	12,562
2	North	Mangan	18,155	12,883
3	North	Chungthang	20,197	16,168
4	North	Passingdang	16,598	13,891
5	East	Duga	4,345	3,627
6	East	Pakyong	7,136	6,695
7	East	Rhenock	4,921	4,511
8	East	Regoh	13,199	10,134
9	East	Gangtok	9,033	8,268
10	East	Parkha	9,056	6,567
11	East	Ranka	5,276	4,604
12	East	Martam	10,456	9,136
13	East	Khamdong	8,296	7,292
14	East	Rakdong Tintek	8,147	6,277
15	South	Yangang	5,356	4,940
16	South	Ravangla	7,908	4,588
17	South	Temi Tarku	6,724	6,726
18	South	Namthang	5,637	5,271
19	South	Melli	5,800	4,713
20	South	Namchi	4,278	5,004
21	South	Jorethang	4,343	4,121
22	South	Sikip	3,135	3,073
23	West	Yuksom	16,454	8,477
24	West	Gyalshing	8,678	7,604
25	West	Dentam	9,245	5,173
26	West	Hee Martam	2,913	2,881
27	West	Kaluk	5,059	4,298
28	West	Soreng	8,845	8,179
29	West	Daramdin	3,524	3,182
		Total	2,48,600	2,00,845

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report
Status as on 31st of March, 2014

A. TMT Bars (10mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	57,546	39,926
2	North	Mangan	59,730	44,577
3	North	Chungthang	59,305	37,443
4	North	Passingdang	42,528	22,415
5	East	Duga	14,074	11,102
6	East	Pakyong	18,020	13,441
7	East	Rhenock	17,056	13,994
8	East	Regoh	41,840	23,819
9	East	Gangtok	21,214	14,628
10	East	Parkha	20,147	19,283
11	East	Ranka	17,227	13,961
12	East	Martam	35,110	25,384
13	East	Khamdong	27,130	16,060
14	East	Rakdong Tintek	25,253	19,168
15	South	Yangang	13,128	15,430
16	South	Ravangla	17,864	14,565
17	South	Temi Tarku	19,976	13,060
18	South	Namthang	20,838	18,420
19	South	Melli	18,264	16,050
20	South	Namchi	15,054	14,560
21	South	Jorethang	14,238	12,360
22	South	Sikip	9,936	10,220
23	West	Yuksom	44,740	20,244
24	West	Gyalshing	30,548	21,156
25	West	Dentam	23,485	18,768
26	West	Hee Martam	10,350	5,890
27	West	Kaluk	18,178	12,090
28	West	Soreng	25,652	24,685
29	West	Daramdin	11,316	9,470
		Total	7,49,747	5,42,169

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report
Status as on 31st of March, 2014

A. TMT Bars (8mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	34,623	28,915
2	North	Mangan	36,293	32,407
3	North	Chungthang	44,399	29,628
4	North	Passingdang	36,284	24,728
5	East	Duga	8,084	8,930
6	East	Pakyong	14,483	13,441
7	East	Rhenock	10,341	10,046
8	East	Regoh	30,120	21,244
9	East	Gangtok	14,922	19,132
10	East	Parkha	14,209	13,509
11	East	Ranka	11,064	9,705
12	East	Martam	20,740	22,292
13	East	Khamdong	18,136	14,974
14	East	Rakdong Tintek	15,596	13,313
15	South	Yangang	11,452	11,885
16	South	Ravangla	17,243	10,227
17	South	Temi Tarku	14,614	10,938
18	South	Namthang	12,315	11,561
19	South	Melli	11,149	11,530
20	South	Namchi	10,152	12,506
21	South	Jorethang	9,670	8,807
22	South	Sikip	6,768	7,726
23	West	Yuksom	31,971	17,622
24	West	Gyalshing	16,211	15,560
25	West	Dentam	14,719	13,096
26	West	Hee Martam	6,211	5,192
27	West	Kaluk	10,702	10,224
28	West	Soreng	18,989	19,475
29	West	Daramdin	6,956	5,978
		Total	5,08,416	4,34,591

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED
Status as on 31st of March, 2014

B. Cement

S. No	District	Block	Quantity Indented	Quantity Supplied
			Bags	Bags
1	North	Kabi Tingda	1,01,100	65,538
2	North	Mangan	1,00,000	79,800
3	North	Chungthang	1,15,600	80,372
4	North	Passingdang	79,000	55,000
5	East	Duga	31,500	23,355
6	East	Pakyong	43,820	38,500
7	East	Rhenock	20,400	24,800
8	East	Regoh	73,800	55,600
9	East	Gangtok	42,400	40,971
10	East	Parkha	33,600	37,200
11	East	Ranka	39,500	30,595
12	East	Martam	73,100	47,280
13	East	Khamdong	60,900	33,398
14	East	Rakdong Tintek	50,200	37,703
15	South	Yangang	24,960	28,992
16	South	Ravangla	29,600	29,155
17	South	Temi Tarku	47,300	31,200
18	South	Namthang	46,900	30,081
19	South	Melli	35,950	30,000
20	South	Namchi	24,900	28,800
21	South	Jorethang	30,300	24,696
22	South	Sikip	16,800	17,000
23	West	Yuksom	97,900	48,000
24	West	Gyalshing	63,800	40,396
25	West	Dentam	25,000	36,984
26	West	Hee Martam	10,800	16,000
27	West	Kaluk	26,853	24,147
28	West	Soreng	59,100	40,600
29	West	Daramdin	24,600	21,000
		Total	14,29,683	10,97,163