



Email: jsrmdm.sikkim@gmail.com

Phone: 03592-202979 (O)

Web: www.sikkimrmdm.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 07 /RM&DD/REDRH

Dated: 21/10/2014

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for September 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmdm.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 30th September 2014, the top five Blocks in terms of physical progress (based on MIS) are Namchi, Melli, Duga, Hee Bermoik and Jorethang while the under-performing Blocks are, Ravangla, Mangan, Temi-Tarku, Sikip and Passingdang. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 30th September 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.32 lakh bags of cement indented, 12.34 lakh bags of cement (93%) have been supplied till date. Also of the total 12555.96 MT of TMT bars indented, 12229.05 MT (97%) has been supplied till date.

Yours faithfully,

Encl: As above

Joint Secretary/MGNREGA

**Joint Secretary-MGNREGA
Rural Mangt. Dev. Deptt.
Govt. of Sikkim, Gangtok**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Commissioner RM&DD**
- 5. Related officers of RMDD Head Office [CE, Director (Accounts), SE(stores)]**
- 6. MD-SIMFED to expedite the stock material supply**
- 7. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 8. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 9. All GVKs showing slow progress need to accelerate the progress**
- 10. Office Copy**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Physical Progress Report
Status as on 30th September, 2014

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	South	Namchi	260	256	98%
2	South	Melli	192	188	98%
3	East	Duga	95	93	98%
4	West	Hee Bermiok	109	105	96%
5	South	Jorethang	181	174	96%
6	North	Chungthang	546	513	94%
7	West	Kaluk	129	119	92%
8	West	Yuksom	471	430	91%
9	East	Martam	309	271	88%
10	East	Regoh	419	367	88%
11	North	Kabi Tingda	417	365	88%
12	West	Gyalshing	223	194	87%
13	East	Rakdong Tintek	446	387	87%
14	East	Khamdong	196	170	87%
15	East	Gangtok	234	201	86%
16	East	Pakyong	171	144	84%
17	East	Rhenock	153	128	84%
121	West	Daramdin	121	99	82%
19	East	Ranka	213	174	82%
20	West	Dentam	351	283	81%
21	South	Namthang	223	175	78%
22	East	Parkha	185	145	78%
23	West	Soreng	436	337	77%
24	South	Yangang	237	180	76%
25	North	Passingdang	448	328	73%
26	South	Sikip	153	111	73%
27	South	Temi Tarku	258	187	72%
28	North	Mangan	589	409	69%
29	South	Ravangla	207	137	66%
		Total	7972	6670	84%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Block wise progress summary
Status as on 30th September 2014

ADC	Block	No. Of Houses Sanctioned	Stage 1 Below Plinth	Stage2 Plinth Level	Stage3 Roof Complete	Stage4 House Completed	Stage5 Handed to Beneficiary	Physical Progress %wise
Chungthang	Chungthang	546	33	176	110	80	147	74%
Total		546	33	176	110	80	147	74%
Mangan	Mangan	589	180	160	169	17	63	56%
	Passingdong	448	120	129	143	14	42	58%
	Kabi-Tingda	417	52	147	168	1	49	63%
Total		1454	352	436	480	32	154	59%
Gangtok	Gangtok	234	33	59	63	7	72	70%
	Ranka	213	39	25	17	59	73	78%
	Rakdong Tintek	446	59	120	97	30	140	71%
	Martam	309	38	68	86	25	92	73%
	Duga	95	2	6	16	26	45	91%
	Khamdong	196	26	64	54	7	45	67%
Total		1493	197	342	333	154	467	73%
Pakyong	Rhenock	153	25	17	38	14	59	76%
	Pakyong	171	27	22	81	1	40	70%
	Regoh	419	52	182	49	4	132	66%
	Parakha	185	40	30	24	12	79	72%
Total		928	144	251	192	31	310	70%
Namchi	Namchi	260	4	56	58	39	103	83%
	Melli	192	4	33	67	39	49	81%
	Namthang	223	48	46	52	15	62	68%
	Jorethang	181	7	58	60	0	56	73%
Total		856	63	193	237	93	270	76%
Ravong	Ravong	207	70	29	50	0	58	62%
	Temi- Tarku	258	71	55	71	7	54	62%
	Sikkip	153	42	36	47	0	28	60%
	Yangyang	237	57	48	86	6	40	63%
Total		855	240	168	254	13	180	62%
Gyalsing	Dentam	351	68	82	55	22	124	70%
	Hee-Bermiok	109	4	8	12	40	45	91%
	Yuksom	471	41	156	165	40	69	68%
	Gyalshing	223	29	24	75	12	83	76%
Total		1154	142	270	307	114	321	72%
Soreng	Daramdin	121	22	7	26	5	61	78%
	Soreng	436	99	150	114	33	40	59%
	Kaluk	129	10	14	63	3	39	77%
Total		686	131	171	203	41	140	66%
GRAND TOTAL		7972	1302	2007	2116	558	1989	69%

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May
2014 and recent supply of materials reported by STCS)

Status as on 30th September, 2014

A. TMT Bars (16mm)				
S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	13,050	13,050
2	North	Mangan	12,105	12,106
3	North	Chungthang	13,673	13,666
4	North	Passingdang	11,693	11,690
5	East	Duga	3,372	3,373
6	East	Pakyong	5,305	5,302
7	East	Rhenock	3,905	3,612
8	East	Regoh	7,700	8,033
9	East	Gangtok	4,650	4,651
10	East	Parkha	5,664	5,664
11	East	Ranka	4,443	4,380
12	East	Martam	6,926	6,926
13	East	Khamdong	4,996	4,996
14	East	Rakdong Tintek	4,934	4,860
15	South	Yangang	3,884	3,884
16	South	Ravangla	4,153	4,124
17	South	Temi Tarku	5,736	5,736
18	South	Namthang	4,580	4,580
19	South	Melli	4,437	4,430
20	South	Namchi	4,545	4,229
21	South	Jorethang	3,196	3,197
22	South	Sikip	2,770	2,770
23	West	Yuksom	7,087	7,077
24	West	Gyalshing	6,354	6,354
25	West	Dentam	5,431	5,430
26	West	Hee Bermiok	2,604	2,604
27	West	Kaluk	3,905	3,903
28	West	Soreng	6,743	6,743
29	West	Daramdin	3,161	3,138
		Total	1,71,002	1,70,508

**Reconstruction of Earthquake Damaged Rural Houses (REDRH)
Project**

STCS and SIMFED Stock Material Supply Report

(Based on the reconciliation done with SIMFED & STCS and block representatives
during May 2014 and recent supply of materials reported by STCS)

Status as on 30th September, 2014

A. TMT Bars (12mm)

Sl. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	12,770	12,562
2	North	Mangan	14,100	14,100
3	North	Chungthang	16,919	16,658
4	North	Passingdang	15,847	15,843
5	East	Duga	3,627	3,627
6	East	Pakyong	6,695	6,695
7	East	Rhenock	4,511	4,511
8	East	Regoh	10,127	10,127
9	East	Gangtok	7,523	7,523
10	East	Parkha	6,567	6,567
11	East	Ranka	4,436	4,436
12	East	Martam	9,136	9,136
13	East	Khamdong	6,825	6,829
14	East	Rakdong Tintek	6,277	6,277
15	South	Yangang	4,940	4,940
16	South	Ravangla	4,597	4,588
17	South	Temi Tarku	7,574	7,574
18	South	Namthang	5,289	5,271
19	South	Melli	5,094	5,088
20	South	Namchi	5,192	5,004
21	South	Jorethang	4,142	4,142
22	South	Sikip	3,202	3,201
23	West	Yuksom	8,858	8,857
24	West	Gyalshing	7,697	7,604
25	West	Dentam	6,579	6,587
26	West	Hee Martam	2,881	2,881
27	West	Kaluk	4,706	4,694
28	West	Soreng	8,839	8,839
29	West	Daramdin	3,182	3,182
		Total	2,08,132	2,07,343

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFID Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during
May 2014 and recent supply of materials reported by STCS)

Status as on 30th September, 2014

A. TMT Bars (10mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	42,918	41,786
2	North	Mangan	47,058	47,058
3	North	Chungthang	54,449	47,237
4	North	Passingdang	52,593	45,232
5	East	Duga	13,110	12,868
6	East	Pakyong	23,359	20,143
7	East	Rhenock	15,180	13,994
8	East	Regoh	35,052	31,876
9	East	Gangtok	18,078	16,622
10	East	Parkha	19,283	19,283
11	East	Ranka	18,906	17,203
12	East	Martam	26,358	25,364
13	East	Khamdong	16,400	16,400
14	East	Rakdong Tintek	19,182	19,168
15	South	Yangang	16,733	16,731
16	South	Ravangla	15,335	14,565
17	South	Temi Tarku	19,128	19,128
18	South	Namthang	18,420	18,420
19	South	Melli	17,250	17,246
20	South	Namchi	16,962	16,286
21	South	Jorethang	12,564	12,564
22	South	Sikip	10,773	10,772
23	West	Yuksom	29,174	25,146
24	West	Gyalshing	24,702	24,693
25	West	Dentam	21,114	19,823
26	West	Hee Martam	8,500	8,500
27	West	Kaluk	15,180	13,713
28	West	Soreng	26,082	25,421
29	West	Daramdin	12,420	11,562
		Total	6,66,263	6,28,804

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
STCS and SIMFED Stock Material Supply Report**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 30th September, 2014

A. TMT Bars (8mm)

S. No	District	Block	Quantity Indented	Quantity Supplied
			Pcs	Pcs
1	North	Kabi Tingda	29,315	29,315
2	North	Mangan	32,407	32,407
3	North	Chungthang	33,798	32,454
4	North	Passingdang	31,798	30,298
5	East	Duga	11,611	11,611
6	East	Pakyong	13,441	13,441
7	East	Rhenock	10,064	10,064
8	East	Regoh	20,572	20,572
9	East	Gangtok	17,985	17,985
10	East	Parkha	13,509	13,509
11	East	Ranka	9,563	9,563
12	East	Martam	22,292	22,292
13	East	Khamdong	14,468	14,468
14	East	Rakdong Tintek	13,313	13,313
15	South	Yangang	11,949	11,949
16	South	Ravangla	10,227	10,227
17	South	Temi Tarku	14,572	14,572
18	South	Namthang	11,561	11,561
19	South	Melli	11,564	11,562
20	South	Namchi	12,506	12,506
21	South	Jorethang	8,813	8,813
22	South	Sikip	7,726	7,726
23	West	Yuksom	19,446	17,622
24	West	Gyalshing	16,643	15,974
25	West	Dentam	14,382	14,344
26	West	Hee Martam	6,216	6,216
27	West	Kaluk	10,340	10,323
28	West	Soreng	18,935	18,935
29	West	Daramdin	7,291	5,978
		Total	4,56,307	4,49,600

**Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Report on Stock Material Supply by STCS and SIMFED**

(Based on the reconciliation done with SIMFED & STCS and block representatives during May 2014 and recent supply of materials reported by STCS)

Status as on 30th September, 2014

B. Cement

S. No	District	Block	Quantity Indented	Quantity Supplied
			Bags	Bags
1	North	Kabi Tingda	73,340	71,540
2	North	Mangan	94,200	86,600
3	North	Chungthang	1,02,772	99,572
4	North	Passingdang	85,200	75,070
5	East	Duga	28,500	26,551
6	East	Pakyong	48,700	41,300
7	East	Rhenock	33,000	27,200
8	East	Regoh	71,800	67,500
9	East	Gangtok	46,780	46,780
10	East	Parkha	40,684	38,184
11	East	Ranka	32,645	31,095
12	East	Martam	53,680	51,480
13	East	Khamdong	38,093	36,593
14	East	Rakdong Tintek	41,700	41,517
15	South	Yangang	33,900	31,392
16	South	Ravangla	32,100	30,555
17	South	Temi Tarku	38,100	37,400
18	South	Namthang	33,900	31,894
19	South	Melli	33,500	33,000
20	South	Namchi	40,500	32,200
21	South	Jorethang	26,220	25,617
22	South	Sikip	21,300	19,600
23	West	Yuksom	58,000	51,800
24	West	Gyalshing	52,796	45,396
25	West	Dentam	45,900	41,193
26	West	Hee Martam	18,000	18,200
27	West	Kaluk	29,147	26,147
28	West	Soreng	52,795	46,995
29	West	Daramdin	25,100	22,400
		Total	13,32,352	12,34,771