



Email: jointsecy@gmail.com

Phone: 03592-203852 (O)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 644 /RM&DD/M

Dated: 22 /01/2014

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material
Supply for December 2013**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31st December 2013, the top five Blocks in terms of physical progress (based on MIS) are Chungthang, Mangan, Regoh, Passingdang, and Yuksom while the under-performing Blocks are Sikkip, Hee- Martam, Daramdin and Temi Tarku. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 31st December, 2013 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.502 lakh bags of cement indented, 9.29 lakh bags of cement (69%) have been supplied till date. Also of the total 13973.51 MT of TMT bars indented, 10239.27 MT (73%) has been supplied till date.

The stock material data entry in the MIS for the following blocks namely Soreng Yangang, Chungthang, Namchi, Temi Tarku, Martam(East), Khamdong, Parakha and Pakyong, is lagging and needs to be improved at the earliest.

Yours faithfully,

Encl: As above

Se Tambe
**Spl. Secretary cum PD-MGNREGA
Rural Management & Dev. Deptt.
Govt. of Sikkim, Gangtok**

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, II, CE, AD (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**