



Email: jointsecy@gmail.com

Phone: 03592-203852 (o)

Web: www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 309/RM&DD/M

Dated: 8th Feb, 2013

To,

**All District Collectors –cum-
Head of the District Level Committee of REDRH Project
Government of Sikkim**

Subject: Finalizing the beneficiary list under the REDRH Project in earnest

Sir,

This is in continuation to letter dated 10th Jan and 4th Feb 2013 wherein it was highlighted that early completion of the beneficiary selection process will help in higher transparency levels, less confusion during selection, assuring the NC victim that he is being considered and finally expedite the timely completion of this project.

Only South District has fully completed the beneficiary selection process. **Over the last four weeks, while North District is showing progress, only 11 beneficiaries have been added by East District and 2 by West District** (as per MIS data as on 7th Mar, 2013) as indicated below:

	North*	East	South	West	State
TARGET	2,988	2,596	911	1477	7,972
Stage-I: Beneficiaries finalized as on 10th Jan, 2013	1,737	1,768	911	1,344	5,760
Stage-I: Beneficiaries finalized as on 4th Feb, 2013	1,740	1,769	911	1,347	5,767
Stage-I: Beneficiaries finalized as on 7th Mar, 2013	1,821	1,780	911	1,349	5,861

* includes the two GPUs of East District namely Navey Shotak and Lingdok Nampong

Hence, it is again requested that the beneficiary selection process be expedited and completed at the earliest, so that the beneficiary list can be finalized and frozen.

Yours faithfully,

(Sandeep Tambe)

Special Secretary

CC:

1. Secretary LR&DMD –cum- State Relief Commissioner
2. Secretary – RM&DD
3. Related officers of RMDD Head Office [SS-I, II, CE, AD (Accounts), SE(Stores), AD(IT)]
4. All ADC (Dev)s to ensure early completion of the beneficiary selection and uploading in MIS
5. All BDOs to ensure early completion of the beneficiary selection