



**Email:** jointsecy@gmail.com

**Phone:** 03592-203852 (O)

**Web:** www.sikkimrmd.gov.in

**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT  
GOVERNMENT OF SIKKIM  
GANGTOK**

**Ref No: 722/RM&DD/M**

**Dated: 28/02/2014**

**To,**

**All District Collectors –cum-  
Head of District level committee of REDRH Project,  
Government of Sikkim**

**Subject: REDRH: Monthly Progress Reporting of House Construction and Stock Material  
Supply for January 2014**

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31<sup>st</sup> January 2014, the top five Blocks in terms of physical progress (based on MIS) are Mangan, Passingdong, Duga, Ranka, and Hee Martam while the under-performing Blocks are Temi Tarku, Yangyang and Rakdong Tintek. The detailed MPR prepared block wise is enclosed.**

The status of Stock Material Supply as on 31st January, 2014 has been compiled by RMDD head office and is enclosed. **The status of stock material supply by STCS and SIMFED** is as follows. Of the total 13.505 lakh bags of cement indented, 9.73 lakh bags of cement (72%) have been supplied till date. Also of the total 13912.67 MT of TMT bars indented, 10653.99 MT (77%) has been supplied till date.

**The stock material data entry in the MIS for the following blocks namely Soreng Yangang, Chungthang, Temi Tarku, Martam(East), Khamdong, Parakha and Pakyong, is lagging and needs to be improved at the earliest.**

Yours faithfully,

**Encl: As above**

*Se Tambe*  
**Spl. Secretary cum PO-MGNREGA  
Rural Management & Dev. Deptt.  
Govt. of Sikkim, Gangtok**

**CC:**

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, II, CE, AD (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**